

ΠΑΡΑΔΟΤΕΟ D.1.2.2:

3^η ΕΚΘΕΣΗ ΑΝΑΦΟΡΑΣ ΔΙΑΧΕΙΡΙΣΗΣ & ΣΥΝΤΟΝΙΣΜΟΥ

ΠΕΡΙΟΔΟΥ 01/06/2021 ΕΩΣ 30/11/2021



ΔΕΚΕΜΒΡΙΟΣ 2021



«Υπηρεσίες Διαχείρισης, Δημοσιοποίησης και Οργάνωσης Εκδηλώσεων έργου "Renovation" που υλοποιείται στο πλαίσιο του προγράμματος INTERREG V-A "GREECE – BULGARIA 2014- 2020"

LEVER-ΣΥΜΒΟΥΛΟΙ ΑΝΑΠΤΥΞΗΣ Α.Ε.
Διακριτικός Τίτλος: "LEVER Α.Ε."
26ης Οκτωβρίου 43,
Τ.Κ. 546 27 Θεσσαλονίκη
Τηλ: +30 2310 552113,
Fax: +30 2310 552114
www.lever.gr, info@lever.gr

Περιεχόμενα

1	ΕΙΣΑΓΩΓΗ.....	2
1.1	Γενικά Στοιχεία Έργου	2
1.2	Αντικείμενο και Στόχοι Έργου RENOVATION	2
2	ΑΝΤΙΚΕΙΜΕΝΟ LEVER A.E.....	3
3	ΥΠΗΡΕΣΙΕΣ ΤΗΣ LEVER ΚΑΤΑ ΤΗΝ 3 ^Η ΠΕΡΙΟΔΟ ΑΝΑΦΟΡΑΣ.....	5
3.1	Υλοποίησης της 3ης συνάντησης του έργου.....	5
3.2	Σύνταξη και αποστολή της 4 ^{ης} Αναφοράς Προόδου (Progress Report).....	5
3.3	Υποστήριξη στη διαδικασία υποβολής 2 ^{ου} αιτήματος κατανομής (έτος 2021).....	6
3.4	Υποστήριξη της Α.Α. στη διαδικασία προσυμβατικού ελέγχου του διαγωνισμού για την «Προμήθεια οπτικοακουστικού υλικού για την αίθουσα πολλαπλών χρήσεων στο Μπίλλειο Μέγαρο»	6
3.5	Υποστήριξη κατά τη διαδικασία τροποποίησης της πρότασης για την παράταση της ημερομηνίας λήξης του έργου	6
3.6	Αίτημα παράτασης της παρούσας σύμβασης.....	7
4	ΠΡΟΒΛΕΠΟΜΕΝΕΣ ΥΠΗΡΕΣΙΕΣ ΚΑΤΑ ΤΗ ΕΠΟΜΕΝΗ ΠΕΡΙΟΔΟ ΑΝΑΦΟΡΑΣ	7
5	ΠΑΡΑΡΤΗΜΑ.....	9

1 ΕΙΣΑΓΩΓΗ

1.1 Γενικά Στοιχεία Έργου

Τίτλος Έργου: «Αξιοποίηση του τοπικού αποθέματος για την ανάπτυξη του περιφερειακού διαπολιτιστικού δυναμικού στη διασυνοριακή περιοχή/ Local assets exploitation for the development of peripheral intercultural cross border capacity»

Ακρωνύμιο: RENOVATION

Χρονοδιάγραμμα: 20/1/2020 έως 19/01/2022

Νέο Χρονοδιάγραμμα: 20/1/2020 έως 19/06/2022

Προϋπολογισμός έργου: 1.484.978,00 €

Εταιρικό Σχήμα:

- 1) Κέντρο Κοινότητας/ Community center Yane Sandanski- 1928, BL (Επικεφαλής Εταίρος)
- 2) Δήμος Λαγκαδά/ Municipality of Lagadas - GR
- 3) Οργανισμός Μεγάλου Μουσικής Θεσσαλονίκης/ Organisation of Thessaloniki Concert Hall - GR

Το έργο υλοποιείται στο πλαίσιο του προγράμματος INTERREG “GREECE - BULGARIA 2014 – 2020” στον Άξονα Προτεραιότητας 2: Μία βιώσιμη και κλιματικά προσαρμοσμένη διασυνοριακή περιοχή, στη Θεματική προτεραιότητα 6.α: Διατήρηση, Προστασία, προώθηση και ανάπτυξη της φυσικής και πολιτιστικής κληρονομιάς και στον Ειδικό Στόχο 4: Αξιοποίηση της φυσικής και πολιτιστικής κληρονομιάς της διασυνοριακής περιοχής για τουριστικούς σκοπούς.

1.2 Αντικείμενο και Στόχοι Έργου RENOVATION

Το έργο RENOVATION εστιάζει στην κάλυψη των αναγκών που σχετίζονται με την αξιοποίηση της πολιτιστικής κληρονομιάς στη διασυνοριακή περιοχή και συγκεκριμένα των ακόλουθων: υποδομές, συμπεριλαμβανομένων των πολιτιστικών κτιρίων, έλλειψη σχεδίων και στρατηγικών βιώσιμης τουριστικής ανάπτυξης που αξιοποιούν τους πολιτιστικούς πόρους της περιοχής (ιδίως διασυνοριακά), βελτίωση της κατάστασης διατήρησης και αύξηση της φέρουσας ικανότητας (δηλαδή του αριθμού πιθανών επισκεπτών) των πολιτιστικών και φυσικών περιοχών που χρησιμοποιούνται για τουριστικούς σκοπούς, έλλειψη διεθνούς προβολής των πολιτιστικών και φυσικών πόρων της περιοχής. Συγκεκριμένα το έργο, μέσω των διαθέσιμων πολιτιστικών υποδομών στη διασυνοριακή περιοχή (Μπίλλειο Πολιτιστικό Κέντρο στο Δήμο Λαγκαδά και Κέντρο Κοινότητας Yane Sandanski- 1928 στο Δήμο Χατζηδημόβου) και τις δραστηριότητες ανταλλαγής εμπειριών, θα προσφέρει ποικίλες ευκαιρίες για την αξιοποίηση των διαθέσιμων πολιτιστικών τουριστικών προϊόντων της διασυνοριακής περιοχής Ελλάδας – Βουλγαρίας. Επιπλέον, θα αξιοποίηση το διαθέσιμο πολιτιστικό απόθεμα για τη δημιουργία νέων τουριστικών προϊόντων στην περιοχή. Για να ανταποκριθούν στις κοινές προκλήσεις, οι εταίροι χρησιμοποίησαν την τοπική προσέγγιση, η οποία αξιοποιεί τα κοινά χαρακτηριστικά των δύο πλευρών των συνόρων. Το έργο συνδυάζει τη βελτίωση των υφιστάμενων κέντρου πολιτισμού και την αξιοποίησή τους για πολιτιστικές δράσεις και την υλοποίηση ισχυρής και βιώσιμης διαφημιστικής καμπάνιας, τα οποία θα αυξήσουν την ελκυστικότητα της περιοχής και θα βοηθήσουν στην επίτευξη των αποτελεσμάτων του προγράμματος.

Τα πολιτιστικά κέντρα αποτελούν την «καρδιά» των πολιτιστικών δραστηριοτήτων στις μικρές πόλεις της διασυνοριακής περιοχής, καθώς είναι άρρηκτα συνδεδεμένα με τη ζωή του τόπου. Για αυτό και κύριος στόχος του παρόντος έργου είναι η βελτίωση της πολιτιστικής υποδομής στο Δήμο Χατζηδημόβου στη Βουλγαρία και Λαγκαδά στην Ελλάδα με στόχο την αξιοποίηση τους για τη διατήρηση, προστασία, προβολή και ανάπτυξη της πολιτιστικής κληρονομιάς στην κοινή διασυνοριακή περιοχή. Ειδικοί στόχοι είναι:

- Η προώθηση της αειφόρου χρήσης και της αξιοποίησης του τοπικού αποθέματος για την πολιτιστική ανάπτυξη και την τουριστική έλξη.
- Η αύξηση της ελκυστικότητας των πολιτιστικών πόρων της διασυνοριακής περιοχής στους τοπικούς και διεθνείς επισκέπτες.
- Η αύξηση του αριθμού επισκεπτών σε περιοχές πολιτιστικής και φυσικής κληρονομιάς

Στο πλαίσιο του έργου θα ανακαινισθούν δύο (2) πολιτιστικά κτίρια ώστε να τονώσουν την πολιτιστική ζωή των δύο Δήμων και τον αριθμό των επισκεπτών της περιοχής. Μέσα από την αξιοποίηση των κοινοτικών κέντρων για πολιτιστικούς σκοπούς, θα δημιουργηθούν περισσότερες ευκαιρίες για διασκέδαση των επισκεπτών και τουριστών της περιοχής. Επιπλέον, οι τοπικές επιχειρήσεις (που σχετίζονται κυρίως με τον τουρισμό) θα επωφεληθούν από την αύξηση της ελκυστικότητας της περιοχής.

2 ΑΝΤΙΚΕΙΜΕΝΟ LEVER A.E.

Το αντικείμενο που καλείται να υλοποιήσει η LEVER A.E., σύμφωνα με τη σύμβαση Αρ.Πρωτ. 31.422/31-08-2020 μεταξύ Αναδόχου και Δήμου Λαγκαδά, αφορά στην παροχή υπηρεσιών για την υλοποίηση των παρακάτω:

α) Ολοκλήρωση του ΠΕ1: Διαχείριση & Συντονισμός Έργου (WP1: Project management & coordination):

Παραδοτέο D.1.2.2: Πέντε (5) εκθέσεις αναφοράς διαχείρισης και συντονισμού του έργου.

Η ημερομηνία παράδοσης των εκθέσεων θα είναι ένα (1) μήνα πριν τη λήξη κάθε εξαμήνου αναφοράς σύμφωνα με τους κανόνες του προγράμματος ενδεικτικά (31/05/2020, 30/11/2020, 31/05/2021, 30/11/2021) εκτός της τελευταίας έκθεσης η οποία θα παραδοθεί 10 μέρες πριν τη λήξη της σύμβασης (9/1/2022).

Παραδοτέο D.1.2.3: Δύο (2) εκθέσεις αναφοράς υλοποίησης των συναντήσεων έργου.

Τα δύο υπο-παραδοτέα D.1.2.3 θα παραδοθούν το αργότερο 15 ημέρες μετά την υλοποίηση των συναντήσεων έργου (Ενδεικτικά Ιούνιος του 2020 και 2021).

Το ακριβές χρονοδιάγραμμα υλοποίησης των παραπάνω παραδοτέων θα συμφωνείται με την Α.Α. ανάλογα με τις ανάγκες του έργου και ενδεχόμενες τροποποιήσεις του από το πρόγραμμα.

β) Ολοκλήρωση του ΠΕ2: Επικοινωνία & Διάδοση (WP2: Communication & Dissemination)

Παραδοτέο D.2.2.3.a&b: Δύο (2) εκθέσεις αναφοράς για την οργάνωση των συνεντεύξεων τύπου/ Ενδεικτικά 6ος 2020 και 9ος 2021,

Παραδοτέο D.2.2.3.c: Τέσσερα (4) δελτία τύπου/ Ενδεικτικά 6ος 2020, 1ος 2021, 6ος 2021 και 12ος 2021,

Παραδοτέο D.2.2.4.a: Έκθεση αναφοράς οργάνωσης συμμετοχής δέκα (10) εκπροσώπων της Α.Α. στην εκδήλωση λήξης του έργου στο Χατζηδήμοβο/ Ενδεικτικά 12ος 2021,

Παραδοτέο D.2.2.4.b: Έκθεση αναφοράς οργάνωσης συμμετοχής τριών (3) ελληνικών

μουσικοχορευτικών συγκροτημάτων στην εκδήλωση λήξης του έργου στο Χατζηδήμοβο/ Ενδεικτικά 12ος 2021,

Το ακριβές χρονοδιάγραμμα υλοποίησης των παραπάνω παραδοτέων θα συμφωνείται με την Α.Α. ανάλογα με τις ανάγκες του έργου και ενδεχόμενες τροποποιήσεις του από το πρόγραμμα, ενώ οι αντίστοιχες εκθέσεις αναφοράς θα πρέπει να παραδίδονται το αργότερο 15 ημέρες μετά την υλοποίησή τους.

γ) Ολοκλήρωση του ΠΕ4: Ανάπτυξη Ικανοτήτων και προώθηση διαπολιτιστικών διασυνοριακών δράσεων (WP4: Capacity building on and promotion of intercultural cross border actions).

Παραδοτέο D4.2.2.a: Έκθεση αναφοράς οργάνωσης πολιτιστικού φεστιβάλ στο Δήμο Λαγκαδά/ Ενδεικτικά 10ος 2021,

Παραδοτέο D4.2.2.b: Έκθεση αναφοράς οργάνωση συμμετοχής τριών (3) ελληνικών μουσικοχορευτικών συγκροτημάτων και δύο (2) Βουλγαρικών στο πολιτιστικό φεστιβάλ στο Δήμο Λαγκαδά/ Ενδεικτικά 10ος 2021.

Το ακριβές χρονοδιάγραμμα υλοποίησης των παραπάνω παραδοτέων θα συμφωνείται με την Α.Α. ανάλογα με τις ανάγκες του έργου και ενδεχόμενες τροποποιήσεις του από το πρόγραμμα, ενώ οι αντίστοιχες εκθέσεις αναφοράς θα πρέπει να παραδίδονται το αργότερο 15 ημέρες μετά την υλοποίησή τους.

3 ΥΠΗΡΕΣΙΕΣ ΤΗΣ LEVER ΚΑΤΑ ΤΗΝ 3^Η ΠΕΡΙΟΔΟ ΑΝΑΦΟΡΑΣ

Οι υπηρεσίες που παρείχε ο ανάδοχος στην Α.Α. στο πλαίσιο της σύμβασης Αρ.Πρωτ. 31.422/31-08-2020 με το Δήμο Λαγκαδά, κατά την 3^η περίοδο αναφοράς, 01/12/2020 έως 31/05/2021, είναι οι παρακάτω:

- Υλοποίηση της 3ης συνάντησης του έργου
- Σύνταξη και αποστολή του 4ου progress report στον επικεφαλής εταίρο
- Υποστήριξη στη διαδικασία υποβολής του 2ου αιτήματος κατανομής για το έτος 2021
- Υποστήριξη στη διαδικασία συμβασιοποίησης του παραδοτέου D.3.2.1
- Σύνταξη αιτήματος παράτασης του έργου
- Οργάνωση της 4ης συνάντησης του έργου

3.1 Υλοποίησης της 3ης συνάντησης του έργου

Κατά τη διάρκεια του Μαΐου 2021, ο ανάδοχος υποστήριξε την Α.Α. στη διοργάνωση της 3^{ης} συνάντησης του έργου RENOVIATION, η οποία έλαβε χώρα στις 4/6/2021 μέσω διαδικτυακής πλατφόρμας. Συγκεκριμένα ανέλαβε τα παρακάτω:

- Διοργάνωση τηλεδιάσκεψης, μέσω της μισθωμένης από τον Ανάδοχο πλατφόρμας WEBEX.
- Παρουσίαση των πεπραγμένων για το έργο από πλευράς του Δήμου Λαγκαδά.
- Συνεργασία με τον επικεφαλής εταίρο για τη σύνταξη των πρακτικών

Στην τηλεδιάσκεψη συμμετείχε η κα Ελισσάβετ Παυλίδου, η οποία έκανε την σχετική παρουσίαση και συμμετείχε στη συζήτηση που ακολούθησε. Υλικό της διαδικτυακής συνάντησης παρατίθεται στο ΠΑΡΑΡΤΗΜΑ.

3.2 Σύνταξη και αποστολή της 4^{ης} Αναφοράς Προόδου (Progress Report)

Στις 5 Ιουλίου του 2021, ο επικεφαλής εταίρος ζήτησε τη συνδρομή των εταίρων στη σύνταξη του 4ου Progress Report και ο ανάδοχος, σε συνεργασία με στέλεχος της Α.Α., προχώρησε στη συμπλήρωση τόσο της σχετικής Τεχνικής όσο και Οικονομικής αναφοράς για την 4η περίοδο υλοποίησης του έργου, 01/01/2021 έως 30/06/2021. Το 4ο Progress Report στάλθηκε από τον ανάδοχο στις 15 Ιουλίου του 2021 στον επικεφαλής, ο οποίος και το έκανε αποδεκτό και το συμπεριέλαβε 4ο Progress Report του έργου που απέστειλε στην Κοινή Γραμματεία του προγράμματος (ΠΑΡΑΡΤΗΜΑ).

3.3 Υποστήριξη στη διαδικασία υποβολής 2^{ου} αιτήματος κατανομής (έτος 2021)

Ο Ανάδοχος σε συνεργασία με στέλεχος του Δήμου Λαγκαδά ετοίμασε το 2^ο αίτημα κατανομής το οποίο απεστάλη στην Κοινή Γραμματεία του προγράμματος στις 25/6/2022. Ο πίνακας κατανομής παρατίθεται στο παράρτημα. Το αίτημα εγκρίθηκε από τη Διαχειριστική Αρχή και την Ειδική Υπηρεσία Συντονισμού της ΓΓ Δημοσίων Επενδύσεων & ΕΣΠΑ και έγινε η πληρωμή από την Τράπεζα της Ελλάδας στο λογαριασμό του Δήμου Λαγκαδά.

3.4 Υποστήριξη της Α.Α. στη διαδικασία προσυμβατικού ελέγχου του διαγωνισμού για την «Προμήθεια οπτικοακουστικού υλικού για την αίθουσα πολλαπλών χρήσεων στο Μπίλλειο Μέγαρο»

Μετά την αναθεώρηση των τευχών δημοπράτησης από την Α.Α. λόγω της τροποποίησης του Νόμου 4412/2016, και με βάση τους κανόνες του προγράμματος ήταν απαραίτητος ο επανέλεγχος και η έγκριση των τευχών από την Μονάδα Β1 της Διαχειριστικής Αρχής. Για το λόγο αυτό ο ανάδοχος ενημέρωσε την Α.Α. για την υποχρέωση της αποστολής.

Επίσης, συμμετείχε σε συνάντηση που οργάνωσε η Α.Α. με την Μητροπολιτική Αναπτυξιακή Θεσσαλονίκης Α.Ε. (ΜΑΘ Α.Ε.), της οποίας το θέμα συζήτησης ήταν η δυνατότητα δημοσίευσης και υλοποίησης της διαγωνιστικής διαδικασίας από την ΜΑΘ μέσω προγραμματικής σύμβασης. Ο Ανάδοχος τόνισε ότι κάτι τέτοιο θα έπρεπε να είχε προβλεφθεί κατά την υποβολή της πρότασης έργου και πρότεινε να ζητηθεί η άποψη της διαχειριστικής αρχής, όπως και έγινε. Η Διαχειριστική αρχή επιβεβαίωσε την άποψη του αναδόχου.

3.5 Υποστήριξη κατά τη διαδικασίας τροποποίησης της πρότασης για την παράταση της ημερομηνίας λήξης του έργου

Λόγω καθυστερήσεων που σημειώθηκαν στην προετοιμασία και δημοσιοποίηση του διαγωνισμού για την προμήθεια οπτικοακουστικού εξοπλισμού και εξοπλισμού πυρασφάλειας για το πολιτιστικό κέντρο Σοχού του Δήμου Λαγκαδά, ήταν απαραίτητη η αποστολή αιτήματος παράτασης του έργου.

Ο Ανάδοχος ενημέρωσε τον Δήμο Λαγκαδά για την σχετική διαδικασία, όπως αυτή προβλέπεται από τους κανόνες του προγράμματος και συνέταξε το σχετικό αίτημα (ΠΑΡΑΡΤΗΜΑ), ζητώντας παράταση έως τις 30/9/2022, το οποίο απέστειλε στην Α.Α. στο τέλος Αυγούστου στην Α.Α. η Α.Α. προώθησε το αίτημα στον επικεφαλής εταίρο στις 14/9/2021. Στις 15/9/2021 ο επικεφαλής εταίρος ζήτησε την αποδοχή του αιτήματος του Δήμου από τον Οργανισμό Μεγάλου Μουσικής Θεσσαλονίκης, ενώ επιπλέον ζήτησε την έγκρισή και των δύο ελλήνων εταίρων για αλλαγή του τραπεζικού λογαριασμού του επικεφαλής εταίρου.

Με βάση το αίτημα τροποποίησης της ημερομηνίας λήξης του έργου, η Διαχειριστική αρχή ενέκρινε τελικά παράταση έξι μηνών, ήτοι από 19/11/2021 σε 19/6/2022 και όχι στις 30/9/2021, όπως ζητήθηκε.

3.6 Αίτημα παράτασης της παρούσας σύμβασης

Μετά την παράταση του έργου, ήταν απαραίτητη και η παράταση της παρούσας σύμβασης μεταξύ αναδόχου και Α.Α. για το λόγο αυτό ο Ανάδοχος απέστειλε σχετικό αίτημα στην Α.Α. στις 22/10 2021 για την εκκίνηση των διαδικασιών τροποποίησης της παρούσας.

4 ΠΡΟΒΛΕΠΟΜΕΝΕΣ ΥΠΗΡΕΣΙΕΣ ΚΑΤΑ ΤΗ ΕΠΟΜΕΝΗ ΠΕΡΙΟΔΟ ΑΝΑΦΟΡΑΣ

Το επόμενο διάστημα, δηλαδή από 1 Ιουνίου 2020 έως 30 Νοεμβρίου 2021, ο ανάδοχος θα πρέπει να υποστηρίξει την Α.Α. στην ολοκλήρωση των παρακάτω:

1. Εισαγωγή των μέχρι σήμερα δαπανών στο Ολοκληρωμένο Πληροφοριακό Σύστημα (ΟΠΣ - MIS).
2. Διαδικασία ορισμού επαληθευτή δαπανών και πιστοποίησης δαπανών
3. Σύνταξη της 4^{ης} αναφοράς προόδου (progress report) του έργου για την περίοδο από 1 Ιανουαρίου έως 30 Ιουνίου 2022 και αποστολή στον επικεφαλής εταίρο, ο οποίος θα πρέπει με τη σειρά του να συντάξει τη συνολική έκθεση αναφοράς και να την αποστείλει στην Κοινή γραμματεία του προγράμματος.
4. Σύνταξη της 4^{ης} οικονομικής έκθεσης για το ίδιο διάστημα και αποστολή της στον επικεφαλής εταίρο
5. Υποστήριξη στην σύνταξη του 3^{ου} αιτήματος κατανομής χρηματοδότησης
6. Παρακολούθηση της υλοποίησης των ενεργειών και παραδοτέων του έργου από πλευράς Δ. Λαγκαδά.

Τέλος, είναι δεδομένο ότι στο πλαίσιο της μεταξύ μας σύμβαση, η εταιρείας μας θα υποστηρίξει το Δήμο Λαγκαδά σε όποιο θέμα προκύψει και αφορά στην τεχνική και οικονομική διαχείριση του έργου και τυχόν απαιτήσεις του επικεφαλής εταίρου και της Διαχειριστικής Αρχής/Κοινής Γραμματείας του Προγράμματος Interreg CBC Greece – Bulgaria 2014-2020.

Πίνακας: Παρακολούθηση Υλοποίησης Αντικειμένου

ΠΑΡΑΔΟΤΕΟ	ΤΙΤΛΟΣ	ΠΑΡΑΔΟΣΗ
D1.2.2	Πέντε (5) εκθέσεις αναφοράς διαχείρισης και συντονισμού έργου	1 ^η έκθεση αναφοράς, 30/11/2020 2 ^η έκθεση αναφοράς, 31/5/2021 3 ^η έκθεση αναφοράς 10/12/2021
D1.2.3	Έκθεση αναφοράς οργάνωσης δύο (2) συναντήσεων έργου	1 ^η έκθεση αναφοράς, 30/11/2020 2 ^η έκθεση αναφοράς 10/12/2021
D2.2.3.a	Έκθεση αναφοράς οργάνωσης εναρκτήριας συνέντευξης τύπου	
D2.2.3.b	Έκθεση αναφοράς οργάνωσης τελικής συνέντευξης τύπου	
D2.2.3.c	Σύνταξη και δημοσίευση τεσσάρων (4) δελτίων τύπου	1 ^ο Δελτίο Τύπου, 30/11/2020 2 ^ο Δελτίο τύπου, 10/11/2021
D2.2.4.a	Έκθεση αναφοράς οργάνωσης συμμετοχής 10 ατόμων στην Τελική εκδήλωση έργου στο Χατζηδημόβο	
D2.2.4.b	Έκθεση αναφοράς οργάνωσης συμμετοχής τριών (3) Ελληνικών χορευτικών συγκροτημάτων στην εκδήλωση λήξης έργου στο Χατζηδημόβο	
D4.2.2.a	Έκθεση αναφοράς οργάνωσης φεστιβάλ πολιτισμού στο Δήμο Λαγκαδά	
D4.2.2.b	Έκθεση αναφοράς συμμετοχής τριών (3) Ελληνικών και 2 Βουλγάρικων χορευτικών συγκροτημάτων στο φεστιβάλ πολιτισμού στο Δήμο Λαγκαδά	

5 ΠΑΡΑΡΤΗΜΑ

1. ΥΛΙΚΟ 3^{ΗΣ} ΣΥΝΑΝΤΗΣΗΣ ΕΡΓΟΥ
2. PROGRESS REPORT
3. 2^Ο ΑΙΤΗΜΑ ΚΑΤΑΝΟΜΗΣ
4. ΚΕΙΜΕΝΟ ΓΙΑ SITE ΠΡΟΓΡΑΜΜΑΤΟΣ
5. ΠΡΟΓΡΑΜΜΑ 4^{ΗΣ} ΣΥΝΑΝΤΗΣΗΣ ΕΡΓΟΥ

1. ΥΛΙΚΟ 3^{ΗΣ} ΣΥΝΑΝΤΗΣΗΣ ΕΡΓΟΥ



3rd Online RENOVATION Project meeting

Organised by the Municipality of Lagada

Agenda

2021, June 4th

Link for Webex platform:

<https://lever.webex.com/lever/j.php?MTID=m87183267da2352fa80ba8c1452bdba66>

Meeting number (access code): 182 456 8485

Meeting password: AFgCSKaz579

Time	Point	In charge
1:00 – 1:15p.m	Welcome – Participants checklist – MRS. Dinkova's evaluation on the project progress	LB
1:15 – 2:00 p.m	Project execution progress – achieved deliverables, payments, verification of expenditures, challenges/ problems ocured, possible solutions	Presentations of all partners
2:00 – 2:30 p.m	Ongoing process - discussion	All partners
2:30 – 3:00 p.m	Project communication issues	All partners
3:00 – 3:15 p.m	Decisions/ Any other business	All partners





Project: *Local assets exploitation for the development of peripheral intercultural cross-border capacity*

Acronym: **RENOvation**

Project Beneficiary: Municipality of Lagadas
Elissavet Pavlidou, LEVER S.A., Sub-Contractor

Πληκτρολογήστε εδώ για αναζήτηση

14°C Βροχότεπώνας 3:29 μμ 26/11/2021



Minutes from 3rd Project RENOvation Meeting

Online meeting, 04 June, 2021

Project: *Local assets exploitation for the development of peripheral intercultural cross-border capacity* with Acronym **RENOvation**

On 4th of June, 2021 an online Project meeting was held in which the Project partners *and* the Project officer, MRS. Jenya Dinkova, on behalf of the JS participated.

The host Municipality of Lagadas (PB2) was represented by Mrs. Anastasia Psourouka.

The “Community center Yane Sandanski-1928” (PB3) was represented by MRS. Gyulfie Parusheva and MR. Iliya Sherbetov.

The Thessaloniki Concert Hall (PB3) was represented by MRS. Froso Gaki and MR. Panagiotis Kountouris.

MRS. Elissavet Pavlidou also participated on behalf of the LEVER S.A., external expert for Lagadas Municipality.

Agenda point 2. Each project partner made a presentation for the project’s progress until now. The first presentation was made by MRS. Gyulfie Parusheva – Project manager. She informed the Project Beneficiaries that in December 2020 the procedure for the first level control was started with the assignment of Controllers. A financial correction of 100% of the costs that have been made was imposed, as the Lead Beneficiary did not agree with this, it appealed this to the National Authority. The reason for the correction suggested by the Controllers laid behind the fact that the Municipality of Hadzhidimovo has launched the public procurement procedure for the reconstruction of the building on behalf of the Community center “Yane Sandanski-1928” based on the contract has been signed and it was approved by the National Authority. This correction was decided by the Controllers in the end of April, after which the Lead Beneficiary appealed it in the National Authority. MRS.

Parusheva shared that since they are expecting a response from the National Authority for the particular problem, the Lead Beneficiary have not implemented any other project activities for the last 5-6 months due to lack of funds. She informed that currently the Municipality of Hadzhidimovo pays penalties under the loan agreement with the bank (a loan has been provided by the Municipality for the execution of the project).

Then, MRS. Elissavet Pavlidou presented the progress of Municipality of Lagadas activities in relation to the procurement plan. According to Tender 1, she informed that the contract for the project management and events organization has been signed on 31.08.2020, but the second tender 2 has been delayed to be assigned due to the delay of the main tender under their budget – the installation of the audiovisual equipment. The main problem with this installation of equipment of the Cultural center of the Municipality of Lagadas was that after all delays with the technical and firefighting tender documents and specifications that had to be issued and approved by the respective institutions in Greece, the new reformation of the Public procurement law 4412/2016 caused extra delays. She explained that due to the change of the PPL new templates should be available for the tender documents, not available yet, so the Municipality of Lagadas needs to revised them and send it again to the MA for approval. They expect that until the end of July the call of tenders will be published. The contract will be signed in November 2021, which means that the completion of the installation of the audiovisual equipment will be finished in June 2022, which means that the cultural festival could not be organized earlier and this requires extension of the project. MRS. Dinkova asked whether it is necessary the change of all tender documents to the new PPL templates. All PBs started discussion on the proposal of the Municipality of Lagadas for the project extensions for at least 10 months in order the cultural event to be organized in September 2022.

MRS. Pavlidou also informed that the procedure for verification of expenditures has not started yet due to the fact they did not reached the threshold of 15 000 euro. It will be done during the next reporting period.

The third presentation was made by Thessaloniki Concert Hall and MRS. Froso Gaki. She informed the Beneficiaries that the deadline for offers related to the call of Tender for the Opera production was at the end of April. At the moment, they are in a process of appointing a temporary contractor and until 18th of June they expect to sign the contract with the final contractor. 2nd funding allocation has been done for the amount of 109.700 euro, but they expect to make partial payments for the Opera Production contract, which will reach the amount of 179 500 in total. She informed that they have submitted allocation requests for the three partial payments which is 107 700 euro in total. The rest of the allocation request which are 2000 euro is for project management costs. Verification of expenditures is expected to be launched until the end of July for the amount of 42 700 euro. When it comes to

the Opera WA MOZART'S DON JIOVANNI, PB3 is expecting to determine the basic rules for the production and the choir and the orchestra and sets of costumes by the end of September everything and the first rehearsal to be made in the mid of October 2021.

MR. Kountouris also expressed their concerns for the need of an extension of the project implementation phase in order to perform the opera in December 2021 since the project's end date is the 19th of November 2021.

So all PBs agreed for the need of project extension and decided to:

- Prepare a Letter by the PBs, which will be sent to the JS by the LB, asking for an extension of the project with at least 10 months

Minutes taken by: Gyulfie Parusheva

Submitted to: Project Beneficiaries

Date: 11.07.2021

2. PROGRESS REPORT



PROGRESS REPORT

SECTION 1 – GENERAL INFORMATION			
PRIORITY AXIS		COD.	2
THEMATIC OBJECTIVE			
INVESTMENT PRIORITY	Conserving, protecting, promoting and developing natural and cultural heritage (Them.Obj. 06 - Preserving and protecting the environment and promoting resource efficiency)		
SPECIFIC OBJECTIVE	4 -To valorise CB area cultural and natural heritage for tourist purposes		
PROJECT TITLE	Local assets exploitation for the development of peripheral Intercultural cross border capacity	COD.	5052276
PROJECT ACRONYM	6c		
IS THE PROJECT COMPLETED?	NO		
SUBSIDY CONTACT NUMBER	9135		
LEAD BENEFICIARY	COMMUNITY CENTER "YANE SANDANSKI - 1928"		
COUNTRY OF LEAD BENEFICIARY	BULGARIA		

BENEFICIARY No	PARTNER INSTITUTION (FULL NAME)	COUNTRY	TOTAL APPROVED BUDGET (ACCORDING TO AF)
LB	COMMUNITY CENTER "YANE SANDANSKI - 1928"	BULGARIA	611.506,00
B2	MUNICIPALITY OF LAGADAS	ELLADA	673.552,00
B3	ORGANIZATION OF THESSALONIKI CONCERT HALL	ELLADA	199.920,00
TOTAL:			1.484.978,00

LEGAL REPRESENTATIVE	NAME	KALINKA PEYKOVA AGYTANICHEVA		
	POSITION	CHAIRPERSON		
	ADDRESS	DIMO HADZHIDIMOV 442933HADZHIDIMOVO		
	TEL No	00359 897878866 /	FAX	/
	E-MAIL	amaudova111@gmail.com		
PROJECT MANAGER	NAME	Gyulife Parusheva		
	E-MAIL	amaudova111@gmail.com		
FINANCIAL MANAGER	NAME	Iliya Sherbetov		

In case of change of the contact details of legal representative, project manager and financial manager please provide the updated information

REPORTING PERIOD	START	01/01/2021	END	30/06/2021		
PROJECT DURATION	START	20/11/2019	END	19/11/2021	DURATION	24,00

SECTION 2 – PROGRESS ACTIVITY REPORT	
2.1	Summary of the project's achievements so far
	The project "Local assets exploitation for the development of intercultural cross-border capacity" with acr. RENOVATION is being implemented smoothly by PB1 and PB3 despite some problems and delays that have occurred. Their project activities are executed according to the approved AF and Procurement plan with few exceptions for each Beneficiary. For PB1 the first level control procedure is over, whereas 184 000 euro costs were made and paid for the rehabilitation of the Community center "Yane Sandanski-1928" and its supervision. 60% of the rehabilitation of the building has been made, which corresponds to the Indicator 1 of the current programme call. PB3 has almost completed the procedure of the assignment of the "Opera production" (D.4.3.1) to an external expert. In contrary, PB2 has not announced the call of tenders for "Renovation of Selected Building" (D.3.2.1), yet due to the reasons mentioned in the following paragraphs. In addition, three project meetings were organized until today.
2.2	Summary of the project's achievements during this reporting period

Σελίδα 1 από 7

	<p>The procedure for the first level control for PB1 is over despite the obstacles that have occurred related to the verification of their expenditures. The third Project meeting was organized by PB2 on 4th of June online due to the Covid-19 pandemic situation. The meeting reaffirmed the established good collaboration among the project partners, which is the greatest project outcome so far. PB3 has contributed to the meeting sharing its experience and ideas in cultural events management, from which the rest of the Beneficiaries gained invaluable insights and ideas for the cultural events that they will organize during the next reporting period. The building of the Community center Yane Sandanski-1928 is almost rehabilitated and it will be finished according to the approved Procurement plan. The rest of the work packages related to the cultural events are on track.</p> <p>PB2 had several problems and delays regarding the implementation of D.3.2.1 "Renovation of Selected Building" as they are described in the following paragraphs. The call of tender for the implementation of the D.3.2.1 is expected to be announced until the end of July 2021.</p> <p>PB3 has almost completed the procedure of the assignment of the "Opera production" (D.4.3.1) to an external expert. The contract will be signed before the end of July 2021.</p>
2.3	<p>Analytical description of the implemented actions, outputs and results during the reporting period with reference per work package and Beneficiary's involvement</p> <p>For PB1 deliverables D1.1.2 are in force since January and they will be included in the next procedure for verification of expenditures that will be started in the end of July. D2.1.1. and D2.1.2 deliverables are on track. The tab including information about the project on the website of the Municipality of Hadzhidimovo is added. Currently PB1 adds information on the website regarding the project and the Programme. The Logo is produced. The slogan will be produced in a short time. D3.1.1 regarding both deliverables construction and supervision are on track and currently 60% of the outputs are achieved. During this reporting period nothing was achieved due to the problem with the first level control procedure. As soon as it receives the certificate for verified amount and apply for reimbursement claim, we will continue with the rest of the construction works, as currently we need to finish the internal reconstruction works and the equipment. D2.1.3 deliverables are almost finished, whereas we are waiting for the situation with COVID-19 to ends in order to be sure whether we will print/produce digital or on paper leaflets for the final cultural event. The design is ready, the information on the leaflets and brochures too, the printing still remains to be finalized. It will happen in mid August-September. D1.1.3 is on track, having signed the external contract for marketing services, but for now costs have not been made by the PB1 due to the fact the project meetings are held online. Although PB2 had completed the technical specifications for the Renovation of cultural center of Sochos village (D.3.2.1) in December 2020 and prepared the tender documents within January 2021 that they were approved by the MA in March 2021, the tender has not published until today. An approval on the study for the installation of the firefighting equipment had to be taken by the Fire services that finally was received at the end of May. Meanwhile the Greek Law for public procurements had revised, thus the tender documents had to be revised accordingly by the use of the templates issued by the Hellenic Single Public Procurement Authority in the middle of June. The revision has completed at the end of June. In addition, PB2 organized the 3rd on-line project meeting on 4/7/2021. PB3 completed the tender documents for "Opera Don Giovanni production" (D.4.3.1) in January 2021 that were approved by MA on 12/2/2021. The call of tender was published on 18/3/2021. The contract between PB3 and the awarded candidate is expected to be signed within July 2021.</p>
2.4	<p>Next steps to be taken for the project's implementation</p> <p>For PB1 the first level control procedure is over. It includes costs for reconstruction and supervision. Next procedure for verification of expenditures will be started as soon as PB1 makes its reimbursement claim for the first level control costs. It will include staff and communication and dissemination costs. During the next reporting period PB1 will produce all the project comm materials and will start execution of the PR campaign and organization of the final cultural event in the Municipality of Hadzhidimovo. The reconstruction of the Community center "Yane Sandanski-1928" will be finished. PB2 will send the tender documents for renovation of cultural building for pretender check in the beginning of July and the international call will be published until the end of July. The assignment of the contract to the awarded subcontractor is expected to be completed not earlier than two months later. PB3 will sign the contract for opera "Don Giovanni" production with the subcontractor until the end of July. The performance of the opera will take place before the end of 2021.</p>
2.5	<p>Problems encountered and proposed solutions</p> <p>For PB1 the first level control procedure caused some problems and delays related to launching and achieving some of the deliverables, but at the end everything is on track, the procedure for first level control is over and has been managed successfully by the Project Management Team and the execution is forward without any unprecedented events to be occurred and without any big delays in the implementation of the work packages as approved in the STPP. Although PB2 has prepared the technical specifications for the Renovation of cultural center of Sochos village (D.3.2.1) in December 2020 and prepared the tender documents within January 2021 that they were sent for pretender checked and the approval by the MA was taken within February 2021, the tender has not published until today. An approval on the study for the installation of the firefighting equipment had to be taken by the Fire services that finally has been received at the end of May. Meanwhile the Law for public procurements had revised, thus the tender documents had to be revised accordingly by the use of the templates issued by the Hellenic Single Public Procurement Authority in the middle of June. The revision has completed at the end of June.</p>
2.6	<p>Changes in the implementation</p> <p>Considering the delays on the announcement of international public procurement for the "Renovation of the cultural building" by PB2 and the time needed to be completed as well as the time needed for the delivery and installation of the audiovisual and fire fighting equipment in the cultural building that are estimated at the end of May 2022, a request for project's duration prolongation will be sent within September 2021.</p>
SECTION 3 – INDICATORS	
PROJECT TITLE : 22 - Interreg V-A Greece-Bulgaria	
PRIORITY AXIS: 2 -	
THEMATIC OBJECTIVE : 06 - Preserving and protecting the environment and promoting resource efficiency	
INVESTMENT PRIORITY : 6c - Conserving, protecting, promoting and developing natural and cultural heritage	
SPECIFIC OBJECTIVE:	
4 -To valorise CB area cultural and natural heritage for tourist purposes	
3.1 Output Indicators	

Σελίδα 2 από 7

COD. INDICATOR	INDICATOR'S TITLE	UNIT OF MEASUREMENT	TARGET VALUE (According to Application Form)	ACHIEVED VALUE (Current Reporting Period)	ACCOMPLISHMENT (Current Period Included)
CO09	Increase in expected number of visits to supported sites of cultural and natural heritage and attraction	Annual number of Visits	200,00	0,00	0,00
O0202	Number of cultural and/or natural assets rehabilitated/protected	Number	1,00	0,00	0,00

C. Verification of the Indicators Progress (MAJS)	
Indicators value confirmation	
Comments:	
Conserving, protecting, promoting and developing natural and cultural heritage	

SECTION 4 – FINANCIAL REPORT									
4.1	Implementation of Actions								
1	2	3	4	5	6	7	8	9	10
Benef. No	WP	Beneficiary No-Deliv.No	Deliverable Title	Approved Budget	Contracted Budget	Expenditure paid out during this reporting period	TOTAL Expenditure paid out including this reporting period	Verified Expenditure during this reporting period	TOTAL Verified Expenditure including this reporting period
LB	1	Deliverable1.1.2	Management, administration and reporting procedure	27.400,00	27.400,00	6.780,00	17.347,63	0,00	0,00
		Deliverable1.1.3	Steering committee meetings	1.356,00	1.356,00	0,00	0,00	0,00	0,00
	2	Deliverable2.1.1	Project communication plan, logo and slogan in English	5.720,00	5.720,00	0,00	1.380,57	0,00	0,00
		Deliverable2.1.2	Project Website, Web and Social Media Publicity	1.000,00	1.000,00	0,00	0,00	0,00	0,00
		Deliverable2.1.3	Press Conferences, Press Releases, Project Brochures and Leaflets in English and Local Languages	20.150,00	20.150,00	0,00	0,00	0,00	0,00
		Deliverable2.1.4	Final public event	5.000,00	5.000,00	0,00	0,00	0,00	0,00
	3	Deliverable3.1.1	Supervision, Renovation of selected building	550.880,00	550.880,00	0,00	194.197,67	0,00	0,00
B2	1	Deliverable1.2.2	Management, Administration and Reporting procedures	31.000,00	29.790,00	5.052,00	5.052,00	0,00	0,00

Σελίδα 4 από 7

		Deliverable1.2.3	Steering Committee Meetings	3.598,00	2.146,80	0,00	324,80	0,00	0,00
		Deliverable1.2.4	External Auditing of Project's Expenses	8.000,00	0,00	0,00	0,00	0,00	0,00
	2	Deliverable2.2.3	Press Conferences, Press Releases, Project Brochures and Leaflets in English and Local Languages	3.000,00	2.232,00	1.178,00	1.178,00	0,00	0,00
		Deliverable2.2.4	Final public event	16.010,00	8.556,00	0,00	0,00	0,00	0,00
	3	Deliverable3.2.1	Equipment of selected building	583.000,00	0,00	0,00	0,00	0,00	0,00
	4	Deliverable4.2.2	Organization of a Cultural festival in Lagadins	28.948,00	16.988,00	0,00	0,00	0,00	0,00
B3	1	Deliverable1.3.2	Management, Administration and Reporting procedures	10.000,00	10.000,00	2.000,00	8.000,00	0,00	0,00
		Deliverable1.3.3	Steering Committee Meetings	1.820,00	377,70	0,00	377,70	0,00	0,00
		Deliverable1.3.4	External Auditing of Project's Expenses	2.000,00	0,00	0,00	0,00	0,00	0,00
	2	Deliverable2.3.4	Final public event	1.800,00	1.800,00	0,00	0,00	0,00	0,00
	4	Deliverable4.3.1	Opera production	184.500,00	0,00	0,00	0,00	0,00	0,00

Σελίδα 5 από 7

		Deliverable 1.2.3	Steering Committee Meetings	3.596,00	2.146,60	0,00	324,80	0,00	0,00
		Deliverable 1.2.4	External Auditing of Project's Expenses	8.000,00	0,00	0,00	0,00	0,00	0,00
	2	Deliverable 2.2.3	Press Conferences, Press Releases, Project Brochures and Leaflets in English and Local Languages	3.000,00	2.232,00	1.178,00	1.178,00	0,00	0,00
		Deliverable 2.2.4	Final public event	16.010,00	8.556,00	0,00	0,00	0,00	0,00
	3	Deliverable 3.2.1	Equipment of selected building	563.000,00	0,00	0,00	0,00	0,00	0,00
	4	Deliverable 4.2.2	Organization of a Cultural festival in Lagkadas	28.946,00	16.988,00	0,00	0,00	0,00	0,00
B3	1	Deliverable 1.3.2	Management, Administration and Reporting procedures	10.000,00	10.000,00	2.000,00	6.000,00	0,00	0,00
		Deliverable 1.3.3	Steering Committee Meetings	1.620,00	377,70	0,00	377,70	0,00	0,00
		Deliverable 1.3.4	External Auditing of Project's Expenses	2.000,00	0,00	0,00	0,00	0,00	0,00
	2	Deliverable 2.3.4	Final public event	1.800,00	1.800,00	0,00	0,00	0,00	0,00
	4	Deliverable 4.3.1	Opera production	164.500,00	0,00	0,00	0,00	0,00	0,00

Σελίδα 5 από 7

3. 2^ο ΑΙΤΗΜΑ ΚΑΤΑΝΟΜΗΣ

Ακρωνύμιο Πράξης :	RENOVATION						
Δικαιούχος :	Municipality of Lagadas						
Πιστώσεις που έχει λάβει έως σήμερα :	10962,6						
Αιτήματα πιστώσεων σε εκκρεμότητα :	0						
Δαπάνες οι οποίες έχουν εξοφληθεί έως σήμερα :	7292,6						
0,6							
A/A Παραδοτέου/ Τίτλος	Δαπάνες Προσωπικού	Γενικά Έξοδα	Δαπάνες Ταξιδιού & Διαμονής	Εξωτερική Εμπειρογνώμοσύνη & Υπηρεσίες	Εξοπλισμός	Επενδύσεις & Υποδομή	Σύνολο
D1.2.2 External Expert will be assigned during the implementation of the project to support PP2 to the management and coordination of the project: Technical and Financial management, Reporting, internal coordination, monitoring of milestones and deliverables				3.000,00			3.000,00
D.2.2.3 Publication of 4 press releases in regional and local media				300,00			300,00
							0,00
							0,00
							0,00
							0,00
							0,00
							0,00
							0,00
							0,00
							0,00
							0,00
ΣΥΝΟΛΟ							3.300,00

4. ΑΙΤΗΜΑ ΠΑΡΑΤΑΣΗΣ ΧΡΟΝΟΔΙΑΓΡΑΜΜΑΤΟΣ ΕΡΓΟΥ

Αρ. Πρωτ. : 48834
Ημερία : 09/09/21



HELLENIC REPUBLIC
REGION OF CENTRAL MACEDONIA
MUNICIPALITY OF LAGADAS
Address: 2nd N. Papageorgiou Str.,
Post Code 57200, Lagadas, Greece
Contact Person: Mrs Papadopoulou A.
Tel.: +302394330255
Email
address:a.papadopoulou@lagadas.gr

To: Community center Yane Sandanski-1928
44 Dimo Hadjidimov str.
BG413 Blagoevgrad
Bulgaria

Subject: "RENOVATION" project prolongation request

Dear Lead Beneficiary,

As it was already mentioned during the 3rd project meeting, there were significant delays in the publication of the announcement the call of tender for the installation of the necessary audiovisual and firefighting equipment at the Sochos Cultural Center in the Municipality of Lagadas (Deliverable 3.2.1). Specifically, although the tender documents were ready in February 2021 and the necessary approval was given by the Programme's Managing Authority (MA), after a pre-tender check, the approval of the study for the installation of firefighting equipment by the competent fire services was significantly delayed. The approval was received in May 2021 and given the necessary administrative procedures that the Municipality had to follow until the publication of the tender, it was not possible to be published before the entry into force, 1/6/2021, of the amendments to law 4412/2016 on public procurement.

Additionally, due to the law 4412/2016 amendments, it was necessary to review the announcement of the tender, based on the new template provided by the Hellenic Single Public Procurement Authority (HSPPA), which was available on 9/6/2021. The revised tender announcement was sent again to the MA for pre-tender check. The approval was received on 20/7/2021, but due to the summer period and the absence of the staff of the Municipality for summer vacations, the announcement of the tender was postponed until September 2021.

Given the date of the tender announcement and the time required for the completion of the open international tenders, the contract is not expected to be signed before January 2022. The delivery, installation and the completion of its administrative receipt of the equipment is expected to be completed until July 2022.

Διανομή μέσω 'ΕΠΙΔΑ' με UID: 6139e373425a8d7254c5316 στις 09/09/21 14:26

It should be reminded that the contract includes the supply and installation of fixed audiovisual equipment and fire protection equipment at the Cultural Center and the supply of transferable audiovisual equipment to ensure the holding of project events outdoors, in case of possible restrictions that may imposed due to the COVID-19 pandemic.

In particular, in the frame of the project, a cultural festival (deliverable 4.2.2) in the Municipality of Lagadas will be organized. The festival is scheduled to be implemented in June 2022, so that it can be implemented outdoors using the transferable equipment, in case the installation of equipment in the culture center will be delayed or in case of restrictions due to the pandemic.

However, taking into account possible additional delays due to any objections to the tender process, the time required for the administrative receipt of equipment and delays that cannot be foreseen at this stage, we would like to request the prolongation of the project's timetable until 30/9/2022.

We remain at your disposal for any other information/clarification may be needed!

Sincerely yours,

PROJECT MANAGER

PAPADOPOULOU ARTEMIS

5. ΠΡΟΓΡΑΜΜΑ 4^{ΗΣ} ΣΥΝΑΝΤΗΣΗΣ ΕΡΓΟΥ



4th RENOVATION Project meeting

Organised by the Municipality of Lagada

Agenda

2021, December 6th

Venue of the meeting: Lagadas Municipal Council Hall

Address: 2, N. Papageorgiou Str., Lagadas

Time	Point	In charge
10:30 – 10:45	Welcome – Participants checklist – MRS. Dinkova's evaluation on the project progress	LB
10:45 – 12:00	Project execution progress – achieved deliverables, payments, verification of expenditures, challenges/ problems occurred, possible solutions	Presentations of all partners
12:00 – 12:30	Decisions/ Any other business	All partners
12:30 – 14:30	Lunch	All partners



The Project is co-funded by the European Regional Development Fund (ERDF)
and by national funds of the countries participating in the
Interreg V-A "Greece-Bulgaria 2014-2020" Cooperation Programme.



