

## ΑΝΑΦΟΡΑ ΠΡΟΟΔΟΥ

### ΕΝΟΤΗΤΑ 1 - ΓΕΝΙΚΕΣ ΠΛΗΡΟΦΟΡΙΕΣ

ΤΙΤΛΟΣ ΠΡΑΞΗΣ	Local assets exploitation for the development of peripheral intercultural cross border capacity	ΚΩΔ.	5052276
ΕΠΙΧΕΙΡΗΣΙΑΚΟ ΠΡΟΓΡΑΜΜΑ	Ελλάδα-Βουλγαρία	ΚΩΔ.	22
ΑΞΟΝΑΣ ΠΡΟΤΕΡΑΙΟΤΗΤΑΣ	A Sustainable and Climate adaptable Cross-Border area	ΚΩΔ.	2
ΠΕΡΙΟΧΗ ΠΑΡΕΜΒΑΣΗΣ	01 02 07 24 094		
ΑΚΡΩΝΥΜΙΟ ΠΡΑΞΗΣ	6c		
Η ΠΡΑΞΗ ΕΧΕΙ ΕΚΤΕΛΕΣΤΕΙ ΠΛΗΡΩΣ;	ΟΧΙ		
ΚΩΔΙΚΟΣ ΣΥΜΒΑΣΗΣ ΧΡΗΜΑΤΟΔΟΤΗΣΗΣ			
ΚΥΡΙΟΣ ΔΙΚΑΙΟΥΧΟΣ (ΕΠΙΚΕΦΑΛΗΣ ΕΤΑΙΡΟΣ)	COMMUNITY CENTER "YANE SANDANSKI - 1928"		
ΧΩΡΑ ΤΟΥ ΚΥΡΙΟΥ ΔΙΚΑΙΟΥΧΟΥ	BULGARIA		

Α/Α ΕΤΑΙΡΟΥ	ΟΝΟΜΑΣΙΑ ΕΤΑΙΡΟΥ (ΠΛΗΡΗΣ ΕΠΩΝΥΜΙΑ)	ΧΩΡΑ	ΣΥΝΟΛΙΚΟΣ ΕΓΚΕΚΡΙΜΕΝΟΣ ΠΡΟΫΠΟΛΟΓΙΣΜΟΣ (ΣΥΜΦΩΝΑ ΜΕ ΤΟ ΤΔΕ)
ΚΔ	COMMUNITY CENTER "YANE SANDANSKI - 1928"	BULGARIA	611.506,00
E2	ΔΗΜΟΣ ΛΑΓΚΑΔΑ	Ελλάδα	673.552,00
E3	ΟΡΓΑΝΙΣΜΟΣ ΜΕΓΑΡΟΥ ΜΟΥΣΙΚΗΣ ΘΕΣΣΑΛΟΝΙΚΗΣ	Ελλάδα	199.920,00
ΣΥΝΟΛΟ:			1.484.978,00

ΝΟΜΙΜΟΣ ΕΚΠΡΟΣΩΠΟΣ	ΌΝΟΜΑ	KALINKA PEYKOVA AGYTANICHEVA		
	ΘΕΣΗ	ΔΙΕΥΘΥΝΤΗΣ		
	ΔΙΕΥΘΥΝΣΗ	DIMO HADZHIDIMOV 442933HADZHIDIMONO		
	ΤΗΛΕΦΩΝΟ	00359 897878866 /	ΦΑΞ	/
	E-MAIL	arnaudova111@gmail.com		
ΥΠΕΥΘΥΝΟΣ ΕΡΓΟΥ	ΌΝΟΜΑ	Gyulfie Parusheva		
	E-MAIL	arnaudova111@gmail.com		
ΟΙΚΟΝΟΜΙΚΟΣ ΥΠΕΥΘΥΝΟΣ	ΌΝΟΜΑ	Iliya Sherbetov		

Σε περίπτωση αλλαγής των στοιχείων επικοινωνίας του νομίμου εκπροσώπου, υπεύθυνου έργου και οικονομικού υπεύθυνου παρακαλείσθε να παράσχετε τα επικαιροποιημένα στοιχεία

ΠΕΡΙΟΔΟΣ ΑΝΑΦΟΡΑΣ ΔΙΑΡΚΕΙΑ ΠΡΑΞΗΣ	ΈΝΑΡΞΗ	01/01/2020	ΛΗΞΗ	30/06/2020	ΔΙΑΡΚΕΙΑ	24,00
	ΈΝΑΡΞΗ	20/11/2019	ΛΗΞΗ	19/11/2021		

### ΕΝΟΤΗΤΑ 2 - ΠΕΡΙΛΗΨΗ ΑΝΑΦΟΡΑΣ ΠΡΟΟΔΟΥ

2.1	Περίληψη της προόδου του έργου μέχρι σήμερα
	<p>The Lead beneficiary finished the preparation of the documentation for all tender procedures and they were held. The contracts were signed. Currently, the reconstruction of the Community center started after a contract was signed with the Subcontractor. The Leading beneficiary successfully finished the procedure for advance payment.</p> <p>On 13th May 2020 Municipality of Lagada (PB2) launched the procedure for the procurement of External Expertise and Services (total cost 62.506€), tender 1 in the approved STPP, regarding the following:</p> <ol style="list-style-type: none"> <li>1. Technical and Financial management, Reporting, internal coordination, monitoring of milestones and deliverables</li> <li>2. Organization of project meeting, opening press conference for 30 participants with media representatives, rent of hall, equipment and refreshments</li> </ol> <p>closing press conference for 30 participants with media representatives, rent of hall, equipment and refreshments.</p>

	<p>3. Publication of 4 press releases</p> <p>4. Organization of the participation in the final event in Bulgaria</p> <p>5. Organization of Cultural festival in Lagadas: organization, catering, promotion of the festival etc.</p> <p>The procurement procedure will be completed by the end of July.</p> <p>Thessaloniki Music Hall (PB3) has contracted the activities related to the Management, Administration and Reporting procedures (D.1.3.2) and the Organization of the participation of 10 people in the final event in Bulgaria (D.2.3.4) to LEVER at the end of January 2020. In addition, it has completed the procedure related to the funding allocation request to the programme authorities. The request has been approved and the next period the first deposit at the MEGARO's bank account will be made. Finally, except for the expenditures related to the kick off meeting, MEGARO has also paid LEVER (as subcontractor) for the services provided for the period from the beginning of the project until the end of May.</p>
<b>2.2</b>	<b>Περίληψη της προόδου του έργου κατά την παρούσα περίοδο αναφοράς</b>
	The kick off meeting was organized by LB on 20 and 21 of February in Hadjdimovo. All the partners as well as the project's technical and financial officer by the JTS of the programme participated. In addition, a number of the tenders procedure were launched by all partners. Some of the respective contracts have already been signed by LB and PB3.
<b>2.3</b>	<b>Αναλυτική περιγραφή των υλοποιηθέντων παραδοτέων, εκροών και αποτελεσμάτων κατά τη διάρκεια της τρέχουσας περιόδου με αναφορά ανά πακέτο εργασιών και συμμετοχή των δικαιούχων.</b>
	All tender procedures for LB were completed successfully and contracts have been signed. Pb3 has assigned D.1.2.3 and D.2.3.4, too. PB2 has launched the tender for the assignments of deliverables D1.2.2, D1.2.3, D2.2.3, D2.2.4, D2.2.4, D4.2.2, D4.2.2. The subcontractor has been selected and the contract is expected to be signed until the end of July.
<b>2.4</b>	<b>Επόμενα βήματα για την υλοποίηση του έργου</b>
	At the beginning of July LB will start the construction works in the cultural building. The website of the project will be launched in a month. The project communication strategy is at a stage where the PB1 start to produce the communication materials and will share it with the Programme Communication officer for approval. Preparational activities have been undertaken including: meeting with the subcontractor, designers and the Project manager. PB2 will organize the 2nd project meeting just after the assignment of the contract of the tender mentioned in section 2.1 (end of July) in which all the partners will participate. PB3 will prepare the specification for the Opera organization (D.4.3.1.) within September and it is expected to launch the tender within October 2020.
<b>2.5</b>	<b>Προβλήματα που προέκυψαν και προτεινόμενες λύσεις</b>
	The COVID-19 Pandemic caused some delays with launching some of the procurements for PB1 and PB2, but they have been managed successfully by the Project Management Team and now everything is on track and will be finished according to the approved STPP.
<b>2.6</b>	<b>Αλλαγές στην Υλοποίηση</b>
	In March 2020, Billio Cultural Centre of Lagadas was checked by engineers in order to assess the current situation of the building and to update the study that had been conducted, so as to meet the needs of the project. It should be noted that the abovementioned approved study, for which an excerpt was submitted for granting, had been drafted during 2015. The on-the-spot check revealed the extensive damage that the building had suffered during the 2018 fire incident. The extent of damage was not actually perceived at an earlier stage. The parts of the building, which were not included in the study, were destroyed to such an extent that the theatre hall was completely dysfunctional. The Municipality of Lagadas immediately proceeded with searching a new building, which would meet the project needs in order to seamlessly and within schedule implement the project. The new building has been found that is owned by the Municipality of Lagadas. It has a performance - theatre hall and is located in the area of Sohos in Lagadas and bears all the required permits and approvals to operate as a modern and renovated place to promote culture. A formal modification request will be submitted for the replacement of the building accompanied by all the appropriate documents to substantiate the maturity (along with the draft technical specifications) for the project's implementation (procurement and installation of the equipment).

### ΕΝΟΤΗΤΑ 3 - ΔΕΙΚΤΕΣ

ΕΠΙΧΕΙΡΗΣΙΑΚΟ ΠΡΟΓΡΑΜΜΑ : 22 - Ελλάδα-Βουλγαρία

ΑΞΟΝΑΣ ΠΡΟΤΕΡΑΙΟΤΗΤΑΣ: 2 - A Sustainable and Climate adaptable Cross-Border area

ΕΠΕΝΔΥΤΙΚΗ ΠΡΟΤΕΡΑΙΟΤΗΤΑ : 6c - Διατήρηση, προστασία, προώθηση και ανάπτυξη της φυσικής και πολιτιστικής κληρονομιάς

ΘΕΜΑΤΙΚΟΣ ΣΤΟΧΟΣ : 06 - Διαφύλαξη και προστασία του περιβάλλοντος και προώθηση της αποδοτικότητας των πόρων

ΕΙΔΙΚΟΣ ΣΤΟΧΟΣ:

#### 3.1 Δείκτες Εκροών

ΚΩΔ. ΔΕΙΚΤΗ	ΟΝΟΜΑΣΙΑ ΔΕΙΚΤΗ	ΜΟΝΑΔΑ ΜΕΤΡΗΣΗΣ	ΤΙΜΗ ΣΤΟΧΟΣ (σύμφωνα με το εγκεκριμένο ΤΔΕ)	ΕΠΙΤΕΥΧΘΕΙΣΑ ΤΙΜΗ (τρέχουσας περιόδου)	ΣΥΝΟΛΙΚΗ ΕΠΙΤΕΥΞΗ ΣΥΜΠΕΡΙΛΑΜΒΑΝΟΜΕΝΗΣ ΤΗΣ ΤΡΕΧΟΥΣΑΣ ΠΕΡΙΟΔΟΥ
CO09	Αειφόρος Τουρισμός: Αύξηση του αναμενόμενου αριθμού επισκέψεων σε ενισχυόμενες τοποθεσίες πολιτιστικής και φυσικής κληρονομιάς και πόλους έλξης επισκεπτών	Αριθμός επισκέψεων κατ'έτος	200,00	0,00	0,00
O0202	Number of cultural and/or natural assets	Αριθμός	1,00	0,00	0,00

---

	rehabilitated/protected				
--	-------------------------	--	--	--	--

Γ. ΕΠΑΛΗΘΕΥΣΗ ΤΗΣ ΠΡΟΟΔΟΥ ΕΠΙΤΕΥΞΗΣ ΔΕΙΚΤΩΝ ΠΡΑΞΗΣ ΑΠΟ ΔΑ/ΚΓ	
Επιβεβαίωση τιμής δεικτών	ΝΑΙ
Σχόλια / Παρατηρήσεις : Achievement of Indicator targets will be reported with the project finalization.	

**ΕΝΟΤΗΤΑ 4 - ΧΡΗΜΑΤΟΟΙΚΟΝΟΜΙΚΑ ΣΤΟΙΧΕΙΑ**

4.1	Υλοποίηση Ενεργειών								
1	2	3	4	5	6	7	8	9	10
Α/Α Δικαιούχου	ΠΕ	Α/Α Παραδοτέου	Τίτλος Παραδοτέου	Εγκεκριμένος Προϋπολογισμός	Συμβασιопоιημένος Προϋπολογισμός	Πληρωμές κατά την τρέχουσα περίοδο αναφοράς	ΣΥΝΟΛΟ Δαπανών που εξοφλήθηκαν συμπεριλαμβανομένης αυτής της περιόδου αναφοράς	Επαληθευμένες δαπάνες κατά την τρέχουσα περίοδο αναφοράς	ΣΥΝΟΛΟ Επαληθευμένων Δαπανών συμπεριλαμβανομένης αυτής της περιόδου αναφοράς
ΚΔ	1	Παραδοτέο.1.1.2	Management, administration and reporting procedure	27.400,00	27.400,00	5.193,00	5.193,00	0,00	0,00
		Παραδοτέο.1.1.3	Steering committee meetings	1.356,00	1.356,00	0,00	0,00	0,00	0,00
	2	Παραδοτέο.2.1.1	Project communication plan, logo and slogan in English	5.720,00	5.720,00	0,00	0,00	0,00	0,00
		Παραδοτέο.2.1.2	Project Website, Web and Social Media Publicity	1.000,00	1.000,00	0,00	0,00	0,00	0,00
		Παραδοτέο.2.1.3	Press Conferences, Press Releases, Project Brochures and Leaflets in English and Local Languages	20.150,00	20.150,00	0,00	0,00	0,00	0,00
		Παραδοτέο.2.1.4	Final public event	5.000,00	5.000,00	0,00	0,00	0,00	0,00
	3	Παραδοτέο.3.1.1	Supervision, Renovation of selected building	550.880,00	550.880,00	0,00	0,00	0,00	0,00
Ε2	1	Παραδοτέο.1.2.2	Management, Administration and Reporting procedures	31.000,00	0,00	0,00	0,00	0,00	0,00
		Παραδοτέο.1.2.3	Steering Committee Meetings	3.596,00	3.596,00	162,60	162,60	0,00	0,00

		Παραδοτέο.1.2.4	External Auditing of Project's Expenses	8.000,00	0,00	0,00	0,00	0,00	0,00
	2	Παραδοτέο.2.2.3	Press Conferences, Press Releases, Project Brochures and Leafletes in English and Local Languages	3.000,00	0,00	0,00	0,00	0,00	0,00
		Παραδοτέο.2.2.4	Final public event	16.010,00	0,00	0,00	0,00	0,00	0,00
	3	Παραδοτέο.3.2.1	Equipment of selected building	583.000,00	0,00	0,00	0,00	0,00	0,00
	4	Παραδοτέο.4.2.2	Organization of a Cultural festival in Lagkadas	28.946,00	0,00	0,00	0,00	0,00	0,00
Ε3	1	Παραδοτέο.1.3.2	Management, Administration and Reporting procedures	10.000,00	10.000,00	2.000,00	2.000,00	0,00	0,00
		Παραδοτέο.1.3.3	Steering Committee Meetings	1.620,00	1.620,00	377,70	377,70	0,00	0,00
		Παραδοτέο.1.3.4	External Auditing of Project's Expenses	2.000,00	0,00	0,00	0,00	0,00	0,00
	2	Παραδοτέο.2.3.4	Final public event	1.800,00	1.800,00	0,00	0,00	0,00	0,00
	4	Παραδοτέο.4.3.1	Opera production	184.500,00	0,00	0,00	0,00	0,00	0,00
ΣΥΝΟΛΟ:				1.484.978,00	628.522,00	7.733,30	7.733,30	0,00	0,00

4.2	Επαληθευμένες και Πληρωμένες Δαπάνες κατά Δικαιούχο								
1	2	3	4	5	6	7	8	9=5/8	10=7/8
Αρ. Εταίρου	Επωνυμία Φορέα (πλήρες όνομα)	Χώρα	Πληρωμές κατά την	ΣΥΝΟΛΟ Δαπανών που	Επαληθευμένες δαπάνες κατά	ΣΥΝΟΛΟ επαληθευμένων	ΣΥΝΟΛΟ Εγκεκριμένων	Ποσοστό (%)	Ποσοστό (%)

			τρέχουσα περίοδο αναφοράς	εξοφλήθηκαν συμπεριλαμ- βανομένης αυτής της περιόδου αναφοράς	την τρέχουσα περίοδο αναφοράς	Δαπανών συμπεριλαμ- βανομένης αυτής της περιόδου αναφοράς	Προϋπολογισμού σύμφωνα με το Τεχνικό Δελτίο Έργου		
ΚΔ	COMMUNITY CENTER "YANE SANDANSKI - 1928"	BULGARI A	5.193,00	5.193,00	0,00	0,00	611.506,00	0,85%	0,00%
E2	ΔΗΜΟΣ ΛΑΓΚΑΔΑ	Ελλάδα	162,60	162,60	0,00	0,00	673.552,00	0,02%	0,00%
E3	ΟΡΓΑΝΙΣΜΟΣ ΜΕΓΑΡΟΥ ΜΟΥΣΙΚΗΣ ΘΕΣΣΑΛΟΝΙΚΗΣ	Ελλάδα	2.377,70	2.377,70	0,00	0,00	199.920,00	1,19%	0,00%
<b>ΣΥΝΟΛΟ ΓΙΑ ΌΛΟΥΣ ΤΟΥΣ ΔΙΚΑΙΟΥΧΟΥΣ:</b>			7.733,30	7.733,30	0,00	0,00	1.484.978,00		

<b>4.3</b>	<b>Αποκλίσεις από τον αρχικό Σχεδιασμό</b>
	n/a

**ΕΝΟΤΗΤΑ 5 - ΔΗΜΟΣΙΟΤΗΤΑ**

Αναφέρατε τα μέτρα δημοσιότητας ή /και μέτρα διάχυσης πληροφόρησης που έχουν υλοποιηθεί σύμφωνα με το εγκεκριμένο Τεχνικό Δελτίο Έργου καθώς και τυχόν πρόσθετες ενέργειες.  
Έχουν τηρηθεί οι απαιτήσεις των Διαρθρωτικών Ταμείων ως προς τα μέτρα δημοσιότητας και πληροφόρησης; Εάν ναι, παρακαλείσθε να παράσχετε λεπτομέρειες και σχετικές αποδείξεις μαζί με την Αναφορά Προόδου (πχ αναφορές στα Μέσα Ενημέρωσης, άρθρα, άλμπουμ κλπ). Εάν όχι, παρακαλείσθε να δώσετε μία εξήγηση.

**ΝΑΙ / ΌΧΙ****ΛΕΠΤΟΜΕΡΕΙΕΣ / ΕΞΗΓΗΣΗ**

ΝΑΙ

Subcontractor was selected for implementation of the activities Publicity and visualisation during this reporting period. The contract was signed. The public tender procedure was published with requirements of the manual for publicity and visualisation of the Programme

**ΗΜ/ΝΙΑ ΥΠΟΒΟΛΗΣ**

17/07/2020

**ΗΜ/ΝΙΑ ΕΓΚΡΙΣΗΣ**

22/07/2020