

ΠΑΡΑΔΟΤΕΟ D.1.2.2:

4^η ΕΚΘΕΣΗ ΑΝΑΦΟΡΑΣ ΔΙΑΧΕΙΡΙΣΗΣ & ΣΥΝΤΟΝΙΣΜΟΥ

ΠΕΡΙΟΔΟΥ 01/12/2021 ΕΩΣ 31/05/2022



ΜΑΪΟΣ 2022



LEVER-ΣΥΜΒΟΥΛΟΙ ΑΝΑΠΤΥΞΗΣ Α.Ε.

Διακριτικός Τίτλος: "LEVER Α.Ε."

26ης Οκτωβρίου 43,

Τ.Κ. 546 27 Θεσσαλονίκη

Τηλ: +30 2310 552113,

Fax: +30 2310 552114

www.lever.gr, info@lever.gr

«Υπηρεσίες Διαχείρισης, Δημοσιοποίησης και Οργάνωσης Εκδηλώσεων έργου "Renovation" που υλοποιείται στο πλαίσιο του προγράμματος INTERREG V-A "GREECE – BULGARIA 2014- 2020"»

Περιεχόμενα

1	ΕΙΣΑΓΩΓΗ.....	2
1.1	Γενικά Στοιχεία Έργου	2
1.2	Αντικείμενο και Στόχοι Έργου RENOVATION	2
2	ΑΝΤΙΚΕΙΜΕΝΟ LEVER A.E.....	3
3	ΥΠΗΡΕΣΙΕΣ ΤΗΣ LEVER ΚΑΤΑ ΤΗΝ 4 ^Η ΠΕΡΙΟΔΟ ΑΝΑΦΟΡΑΣ.....	5
3.1	Υλοποίηση της 4ης συνάντησης του έργου	5
3.3	Σύνταξη και αποστολή της 5 ^{ης} Αναφοράς Προόδου (Progress Report).....	6
3.4	Υποστήριξη στη διαδικασία υποβολής 3 ^{ου} αιτήματος κατανομής (έτος 2022)	6
3.5	Υποστήριξη κατά τη διαδικασίας τροποποίησης της πρότασης για τη δεύτερη παράταση της ημερομηνίας λήξης του έργου	6
4	ΠΡΟΒΛΕΠΟΜΕΝΕΣ ΥΠΗΡΕΣΙΕΣ ΚΑΤΑ ΤΗΝ ΕΠΟΜΕΝΗ ΠΕΡΙΟΔΟ ΑΝΑΦΟΡΑΣ.....	7
5	ΠΑΡΑΡΤΗΜΑ.....	10

1 ΕΙΣΑΓΩΓΗ

1.1 Γενικά Στοιχεία Έργου

Τίτλος Έργου: «Αξιοποίηση του τοπικού αποθέματος για την ανάπτυξη του περιφερειακού διαπολιτιστικού δυναμικού στη διασυνοριακή περιοχή/ Local assets exploitation for the development of peripheral intercultural cross border capacity»

Ακρωνύμιο: RENOVATION

Χρονοδιάγραμμα: 20/1/2020 έως 19/01/2022

Νέο Χρονοδιάγραμμα: 20/1/2020 έως 19/06/2022

Προϋπολογισμός έργου: 1.484.978,00 €

Εταιρικό Σχήμα:

- 1) Κέντρο Κοινότητας/ Community center Yane Sandanski- 1928, BL (Επικεφαλής Εταίρος)
- 2) Δήμος Λαγκαδά/ Municipality of Lagadas - GR
- 3) Οργανισμός Μεγάλου Μουσικής Θεσσαλονίκης/ Organisation of Thessaloniki Concert Hall - GR

Το έργο υλοποιείται στο πλαίσιο του προγράμματος INTERREG V-A “GREECE - BULGARIA 2014 – 2020” στον Άξονα Προτεραιότητας 2: Μία βιώσιμη και κλιματικά προσαρμοσμένη διασυνοριακή περιοχή, στη Θεματική προτεραιότητα 6.α: Διατήρηση, Προστασία, προώθηση και ανάπτυξη της φυσικής και πολιτιστικής κληρονομιάς και στον Ειδικό Στόχο 4: Αξιοποίηση της φυσικής και πολιτιστικής κληρονομιάς της διασυνοριακής περιοχής για τουριστικούς σκοπούς.

1.2 Αντικείμενο και Στόχοι Έργου RENOVATION

Το έργο RENOVATION εστιάζει στην κάλυψη των αναγκών που σχετίζονται με την αξιοποίηση της πολιτιστικής κληρονομιάς στη διασυνοριακή περιοχή και συγκεκριμένα των ακόλουθων: υποδομές, συμπεριλαμβανομένων των πολιτιστικών κτιρίων, έλλειψη σχεδίων και στρατηγικών βιώσιμης τουριστικής ανάπτυξης που αξιοποιούν τους πολιτιστικούς πόρους της περιοχής (ιδίως διασυνοριακά), βελτίωση της κατάστασης διατήρησης και αύξηση της φέρουσας ικανότητας (δηλαδή του αριθμού πιθανών επισκεπτών) των πολιτιστικών και φυσικών περιοχών που χρησιμοποιούνται για τουριστικούς σκοπούς, έλλειψη διεθνούς προβολής των πολιτιστικών και φυσικών πόρων της περιοχής. Συγκεκριμένα το έργο, μέσω των διαθέσιμων πολιτιστικών υποδομών στη διασυνοριακή περιοχή (Μπίλλειο Πολιτιστικό Κέντρο στο Δήμο Λαγκαδά και Κέντρο Κοινότητας Yane Sandanski- 1928 στο Δήμο Χατζηδημόβου) και τις δραστηριότητες ανταλλαγής εμπειριών, θα προσφέρει ποικίλες ευκαιρίες για την αξιοποίηση των διαθέσιμων πολιτιστικών τουριστικών προϊόντων της διασυνοριακής περιοχής Ελλάδας – Βουλγαρίας. Επιπλέον, θα αξιοποίηση το διαθέσιμο πολιτιστικό απόθεμα για τη δημιουργία νέων τουριστικών προϊόντων στην περιοχή. Για να ανταποκριθούν στις κοινές προκλήσεις, οι εταίροι χρησιμοποίησαν την τοπική προσέγγιση, η οποία αξιοποιεί τα κοινά χαρακτηριστικά των δύο πλευρών των συνόρων. Το έργο συνδυάζει τη βελτίωση των υφιστάμενων κέντρου πολιτισμού και την αξιοποίησή τους για πολιτιστικές δράσεις και την υλοποίηση ισχυρής και βιώσιμης διαφημιστικής καμπάνιας, τα οποία θα αυξήσουν την ελκυστικότητα της περιοχής και θα βοηθήσουν στην επίτευξη των αποτελεσμάτων του προγράμματος.

Τα πολιτιστικά κέντρα αποτελούν την «καρδιά» των πολιτιστικών δραστηριοτήτων στις μικρές πόλεις της διασυνοριακής περιοχής, καθώς είναι άρρηκτα συνδεδεμένα με τη ζωή του τόπου. Για αυτό και κύριος στόχος του παρόντος έργου είναι η βελτίωση της πολιτιστικής υποδομής στο Δήμο Χατζηδημόβου στη Βουλγαρία και Λαγκαδά στην Ελλάδα με στόχο την αξιοποίηση τους για τη διατήρηση, προστασία, προβολή και ανάπτυξη της πολιτιστικής κληρονομιάς στην κοινή διασυνοριακή περιοχή. Ειδικοί στόχοι είναι:

- Η προώθηση της αειφόρου χρήσης και της αξιοποίησης του τοπικού αποθέματος για την πολιτιστική ανάπτυξη και την τουριστική έλξη.
- Η αύξηση της ελκυστικότητας των πολιτιστικών πόρων της διασυνοριακής περιοχής στους τοπικούς και διεθνείς επισκέπτες.
- Η αύξηση του αριθμού επισκεπτών σε περιοχές πολιτιστικής και φυσικής κληρονομιάς

Στο πλαίσιο του έργου θα ανακαινισθούν δύο (2) πολιτιστικά κτίρια ώστε να τονώσουν την πολιτιστική ζωή των δύο Δήμων και τον αριθμό των επισκεπτών της περιοχής. Μέσα από την αξιοποίηση των κοινοτικών κέντρων για πολιτιστικούς σκοπούς, θα δημιουργηθούν περισσότερες ευκαιρίες για διασκέδαση των επισκεπτών και τουριστών της περιοχής. Επιπλέον, οι τοπικές επιχειρήσεις (που σχετίζονται κυρίως με τον τουρισμό) θα επωφεληθούν από την αύξηση της ελκυστικότητας της περιοχής.

2 ΑΝΤΙΚΕΙΜΕΝΟ LEVER A.E.

Το αντικείμενο που καλείται να υλοποιήσει η LEVER A.E., σύμφωνα με τη σύμβαση Αρ.Πρωτ. 31.422/31-08-2020 μεταξύ Αναδόχου και Δήμου Λαγκαδά, αφορά στην παροχή υπηρεσιών για την υλοποίηση των παρακάτω:

α) Ολοκλήρωση του ΠΕ1: Διαχείριση & Συντονισμός Έργου (WP1: Project management & coordination):

Παραδοτέο D.1.2.2: Πέντε (5) εκθέσεις αναφοράς διαχείρισης και συντονισμού του έργου.

Η ημερομηνία παράδοσης των εκθέσεων θα είναι ένα (1) μήνα πριν τη λήξη κάθε εξαμήνου αναφοράς σύμφωνα με τους κανόνες του προγράμματος ενδεικτικά (31/05/2020, 30/11/2020, 31/05/2021, 30/11/2021) εκτός της τελευταίας έκθεσης η οποία θα παραδοθεί 10 μέρες πριν τη λήξη της σύμβασης (9/1/2022).

Παραδοτέο D.1.2.3: Δύο (2) εκθέσεις αναφοράς υλοποίησης των συναντήσεων έργου.

Τα δύο υπο-παραδοτέα D.1.2.3 θα παραδοθούν το αργότερο 15 ημέρες μετά την υλοποίηση των συναντήσεων έργου (Ενδεικτικά Ιούνιος του 2020 και 2021).

Το ακριβές χρονοδιάγραμμα υλοποίησης των παραπάνω παραδοτέων θα συμφωνείται με την Α.Α. ανάλογα με τις ανάγκες του έργου και ενδεχόμενες τροποποιήσεις του από το πρόγραμμα.

β) Ολοκλήρωση του ΠΕ2: Επικοινωνία & Διάδοση (WP2: Communication & Dissemination)

Παραδοτέο D.2.2.3.a&b: Δύο (2) εκθέσεις αναφοράς για την οργάνωση των συνεντεύξεων τύπου/ Ενδεικτικά 6ος 2020 και 9ος 2021,

Παραδοτέο D.2.2.3.c: Τέσσερα (4) δελτία τύπου/ Ενδεικτικά 6ος 2020, 1ος 2021, 6ος 2021 και 12ος 2021,

Παραδοτέο D.2.2.4.a: Έκθεση αναφοράς οργάνωσης συμμετοχής δέκα (10) εκπροσώπων της Α.Α. στην εκδήλωση λήξης του έργου στο Χατζηδήμοβο/ Ενδεικτικά 12ος 2021,

Παραδοτέο D.2.2.4.b: Έκθεση αναφοράς οργάνωσης συμμετοχής τριών (3) ελληνικών μουσικοχορευτικών συγκροτημάτων στην εκδήλωση λήξης του έργου στο Χατζηδήμοβο/ Ενδεικτικά 12ος 2021,

Το ακριβές χρονοδιάγραμμα υλοποίησης των παραπάνω παραδοτέων θα συμφωνείται με την Α.Α. ανάλογα με τις ανάγκες του έργου και ενδεχόμενες τροποποιήσεις του από το πρόγραμμα, ενώ οι αντίστοιχες εκθέσεις αναφοράς θα πρέπει να παραδίδονται το αργότερο 15 ημέρες μετά την υλοποίησή τους.

γ) Ολοκλήρωση του ΠΕ4: Ανάπτυξη Ικανοτήτων και προώθηση διαπολιτιστικών διασυνοριακών δράσεων (WP4: Capacity building on and promotion of intercultural cross border actions).

Παραδοτέο D4.2.2.a: Έκθεση αναφοράς οργάνωσης πολιτιστικού φεστιβάλ στο Δήμο Λαγκαδά/ Ενδεικτικά 10ος 2021,

Παραδοτέο D4.2.2.b: Έκθεση αναφοράς οργάνωση συμμετοχής τριών (3) ελληνικών μουσικοχορευτικών συγκροτημάτων και δύο (2) Βουλγαρικών στο πολιτιστικό φεστιβάλ στο Δήμο Λαγκαδά/ Ενδεικτικά 10ος 2021.

Το ακριβές χρονοδιάγραμμα υλοποίησης των παραπάνω παραδοτέων θα συμφωνείται με την Α.Α. ανάλογα με τις ανάγκες του έργου και ενδεχόμενες τροποποιήσεις του από το πρόγραμμα, ενώ οι αντίστοιχες εκθέσεις αναφοράς θα πρέπει να παραδίδονται το αργότερο 15 ημέρες μετά την υλοποίησή τους.

3 ΥΠΗΡΕΣΙΕΣ ΤΗΣ LEVER ΚΑΤΑ ΤΗΝ 4^Η ΠΕΡΙΟΔΟ ΑΝΑΦΟΡΑΣ

Οι υπηρεσίες που παρείχε ο ανάδοχος στην Α.Α. στο πλαίσιο της σύμβασης Αρ.Πρωτ. 31.422/31-08-2020 με το Δήμο Λαγκαδά, κατά την 3^η περίοδο αναφοράς, 01/12/2020 έως 31/05/2021, είναι οι παρακάτω:

- Υλοποίηση της 4ης συνάντησης του έργου
- Συμβολή στη διαμόρφωση του σχεδίου επικοινωνίας του έργου (Communication Plan) και του φυλλαδίου του έργου (Project leaflet)
- Σύνταξη και αποστολή του 5ου progress report στον επικεφαλής εταίρο
- Υποστήριξη στη διαδικασία υποβολής του 3ου αιτήματος κατανομής για το έτος 2021
- Σύνταξη ενημερωτικής επιστολής για την πορεία του διαγωνισμού του παραδοτέου D.3.2.1
- Σύνταξη αιτήματος παράτασης του έργου
- Καταχωρήσεις στο ΟΠΣ - Αίτημα ορισμού επαληθευτή

Επίσης, να σημειωθεί ότι ο ανάδοχος έστειλε αίτημα τροποποίησης της παρούσας σύμβασης καθώς το έργο έλαβε παράταση και γι αυτό και η παρούσα σύμβαση έπρεπε να παρατηθεί. Η σύμβαση έλαβε παράταση πέντε μηνών, ήτοι από τις 19/1/2022 στις 19/6/2022, ημερομηνία λήξης του έργου.

3.1 Υλοποίηση της 4ης συνάντησης του έργου

Κατά τη διάρκεια του Δεκεμβρίου 2021, ο ανάδοχος υποστήριξε την Α.Α. στη διοργάνωση της 4^{ης} συνάντησης του έργου RENOVIATION, η οποία έλαβε χώρα στις 6/12/2021 στην Αίθουσα του Δημοτικού Συμβουλίου Λαγκαδά. Συγκεκριμένα ανέλαβε τα παρακάτω:

- Επικοινωνία με τον επικεφαλής εταίρο και το Δήμο Λαγκαδά για τον καθορισμό της ημερομηνίας της συνάντησης.
- Προετοιμασία προγράμματος συνάντησης σε συνεργασία με τον επικεφαλής εταίρο.
- Διοργάνωση συνάντησης σε συνεργασία με τα στελέχη του Δήμου Λαγκαδά.
- Προετοιμασία της παρουσίασης των έως σήμερα πεπραγμένων για το έργο από πλευράς του Δήμου Λαγκαδά.
- Συμμετοχή της κας Ελισσάβετ Παυλίδου στην συνάντηση και υλοποίηση της παρουσίασης των πεπραγμένων του Δήμου Λαγκαδά στους συμμετέχοντες.
- Διοργάνωση γεύματος για τους συμμετέχοντες σε ταβέρνα στον οικισμό Κολχικού του Δήμου Λαγκαδά.
- Σύνταξη των πρακτικών της συνάντησης σε συνεργασία με τον επικεφαλής εταίρο.
- Σύνταξη και δημοσίευση δελτίου τύπου για τη συνάντηση

Υλικό της 4^{ης} συνάντησης έργου παρατίθεται στο ΠΑΡΑΡΤΗΜΑ.

3.2 Συμβολή στη διαμόρφωση του σχεδίου επικοινωνίας του έργου (Communication Plan) και του φυλλαδίου του έργου (Project leaflet)

Στις 8 Δεκεμβρίου 2021, ο επικεφαλής εταίρος ζήτησε τη συνδρομή των εταίρων στη σύνταξη του σχεδίου επικοινωνίας (Communication Plan) του έργου. Ο ανάδοχος προχώρησε στην αναθεώρηση των όσων περιγράφονταν ως υποχρεώσεις δημοσιοποίησης της Α.Α. σύμφωνα με τις δράσεις ευθύνης της και απέστειλε το αναθεωρημένο σχέδιο επικοινωνίας στον Επικεφαλής στις 12 Δεκεμβρίου (σχετικό μήνυμα στο ΠΑΡΑΡΤΗΜΑ)

Επιπλέον, ο επικεφαλής εταίρος του έργου ζήτησε φωτογραφίες για την διαμόρφωση του φυλλαδίου του έργου οι οποίες απεστάλησαν στις 10 Δεκεμβρίου. Παράλληλα δόθηκε και η άδεια χρήσης αυτών. Το φυλλάδιο του έργου παρατίθεται στο ΠΑΡΑΡΤΗΜΑ.

3.3 Σύνταξη και αποστολή της 5^{ης} Αναφοράς Προόδου (Progress Report)

Στις 11 Ιανουαρίου του 2022, ο επικεφαλής εταίρος ζήτησε τη συνδρομή των εταίρων στη σύνταξη του 5ου Progress Report και ο ανάδοχος, σε συνεργασία με στέλεχος της Α.Α., προχώρησε στη συμπλήρωση τόσο της σχετικής Τεχνικής όσο και Οικονομικής αναφοράς για την 5η περίοδο υλοποίησης του έργου, 01/07/2021 έως 31/12/2021. Το 5ο Progress Report στάλθηκε από τον ανάδοχο στις 17 Ιανουαρίου του 2022 στον επικεφαλής, ο οποίος και το έκανε αποδεκτό και το συμπεριέλαβε 5ο Progress Report του έργου που απέστειλε στην Κοινή Γραμματεία του προγράμματος (ΠΑΡΑΡΤΗΜΑ).

3.4 Υποστήριξη στη διαδικασία υποβολής 3^{ου} αιτήματος κατανομής (έτος 2022)

Ο Ανάδοχος σε συνεργασία με στέλεχος του Δήμου Λαγκαδά ετοίμασε το 3^ο αίτημα κατανομής, ποσού 7.130,00 € το οποίο απεστάλη στην Κοινή Γραμματεία του προγράμματος στις 25/2/2022. Ο πίνακας κατανομής παρατίθεται στο ΠΑΡΑΡΤΗΜΑ. Το αίτημα εγκρίθηκε από τη Διαχειριστική Αρχή και την Ειδική Υπηρεσία Συντονισμού της Γ.Γ. Δημοσίων Επενδύσεων & ΕΣΠΑ και έγινε η πληρωμή από την Τράπεζα της Ελλάδας στο λογαριασμό του Δήμου Λαγκαδά.

3.5 Υποστήριξη κατά τη διαδικασίας τροποποίησης της πρότασης για τη δεύτερη παράταση της ημερομηνίας λήξης του έργου

Ο Δήμος Λαγκαδά, στο πλαίσιο του έργου RENOVIATION, στις 27-09-2021 δημοσίευσε διαγωνισμό για την προμήθεια και εγκατάσταση οπτικό-ακουστικού εξοπλισμού (παραδοτέο Δ.3.2.1) με στόχο την αναβάθμιση του πολιτιστικού Κέντρου Σοχού στο Δήμο Λαγκαδά. Ωστόσο στις 15/10/2021 κατατέθηκε ένσταση κατά των τευχών που είχε σαν

αποτέλεσμα την αναστολή της διαδικασίας του διαγωνισμού. Η Αρχή Εξέτασης Προδικαστικών Προσφυγών έκανε δεκτή την ένσταση (υπ' αριθμ. 1801/22-11-2022 Απόφασής της) και στη συνέχεια ο Δήμος προέβη στην ακύρωση του διαγωνισμού (Υπ' αριθμ. 339/21-12-2021 Απόφαση της Οικονομικής Επιτροπής).

Επιπλέον, ο Δήμος Λαγκαδά αναθεώρησε τα Τεύχη Δημοπράτησης του διαγωνισμού και τα απέστειλε στην Μονάδα Β1 της Διαχειριστικής Αρχής στις 24/5/2022, μετά από ενημέρωση του αναδόχου προς την Α.Α. για την υποχρέωση της αποστολής τους.

Παράλληλα, ο Ανάδοχος ενημέρωσε τον Δήμο Λαγκαδά για την αναγκαιότητα αποστολής αιτήματος παράτασης του έργου στον επικεφαλής εταίρο του έργου, όπως αυτή προβλέπεται από τους κανόνες του προγράμματος και συνέταξε το σχετικό αίτημα (ΠΑΡΑΡΤΗΜΑ), ζητώντας παράταση έως τις 28/2/2023. Το αίτημα αποστάλθηκε στον επικεφαλής στις 24/5/2022. Την ίδια ημερομηνία ο επικεφαλής εταίρος ζήτησε την αποδοχή του αιτήματος του Δήμου από τον Οργανισμό Μεγάλου Μουσικής Θεσσαλονίκης. Η διαδικασία βρίσκεται σε εξέλιξη.

Τέλος, στο πλαίσιο ενημέρωσης της Κοινής Γραμματείας του προγράμματος για την πορεία του διαγωνισμού, συνέταξε ενημερωτική επιστολή σχετικά με την πορεία της διαδικασίας του διαγωνισμού του παραδοτέου D.3.2.1, η οποία αποστάλθηκε στην Κοινή γραμματεία με κοινοποίηση στον Επικεφαλής εταίρο στις 11/4/2022 (ΠΑΡΑΡΤΗΜΑ).

3.6 Καταχωρήσεις στο ΟΠΣ - Αίτημα ορισμού επαληθευτή

Ο Ανάδοχος με βάση τις τιμολογήσεις και πληρωμές για το έργο μέχρι τον Μάιο του 2022 προχώρησε στη δημιουργία της λίστας δαπανών (list of expenditures) στο Ολοκληρωμένο Πληροφοριακό Σύστημα ώστε να ξεκινήσει η διαδικασία ορισμού επαληθευτή και η πιστοποίηση των συγκεκριμένων δαπανών. Επίσης, συνέταξε το αίτημα ορισμού του επαληθευτή, το οποίο θα πρέπει να αποσταλεί από το Δήμο Λαγκαδά στη Μονάδα Γ' Επαλήθευσης Δαπανών της Διαχειριστικής αρχής των επιχειρησιακών προγραμμάτων του στόχου «Ευρωπαϊκή Εδαφική Συνεργασία» μαζί με τη λίστα δαπανών (ΠΑΡΑΡΤΗΜΑ).

4 ΠΡΟΒΛΕΠΟΜΕΝΕΣ ΥΠΗΡΕΣΙΕΣ ΚΑΤΑ ΤΗΝ ΕΠΟΜΕΝΗ ΠΕΡΙΟΔΟ ΑΝΑΦΟΡΑΣ

Το επόμενο διάστημα, δηλαδή από 1 Ιουνίου 2020 έως ένα μήνα πριν από τη λήξη του έργου, δεδομένης και της παράτασης της ημερομηνίας λήξης του έργου, ο ανάδοχος θα πρέπει να υποστηρίξει την Α.Α. στην ολοκλήρωση των παρακάτω:

1. Διαδικασία ορισμού επαληθευτή δαπανών και 1^η πιστοποίησης δαπανών
2. Σύνταξη της 5^{ης} αναφοράς προόδου (progress report) του έργου για την περίοδο από 1 Ιανουαρίου έως 30 Ιουνίου 2022 και αποστολή στον επικεφαλής εταίρο, ο οποίος θα πρέπει με τη σειρά του να συντάξει τη συνολική έκθεση αναφοράς και να την αποστείλει στην Κοινή γραμματεία του προγράμματος.

3. Σύνταξη της 5^{ης} οικονομικής έκθεσης για το ίδιο διάστημα και αποστολή της στον επικεφαλής εταίρο
4. Υποστήριξη στην σύνταξη των απαραίτητων αιτημάτων κατανομής χρηματοδότησης
5. Υλοποίηση των υπόλοιπων ενεργειών και παραδοτέων του έργου από πλευράς Δ., ανάλογα με τις ανάγκες υλοποίησης του έργου.
6. Εισαγωγή δαπανών στο Ολοκληρωμένο Πληροφοριακό Σύστημα (ΟΠΣ - MIS) και πιστοποιήσεις

Τέλος, είναι δεδομένο ότι στο πλαίσιο της μεταξύ μας σύμβαση, η εταιρείας μας θα υποστηρίξει το Δήμο Λαγκαδά σε όποιο θέμα προκύψει και αφορά στην τεχνική και οικονομική διαχείριση του έργου και τυχόν απαιτήσεις του επικεφαλής εταίρου και της Διαχειριστικής Αρχής/Κοινής Γραμματείας του Προγράμματος Interreg V-A Greece – Bulgaria 2014-2020.

Πίνακας: Παρακολούθηση Υλοποίησης Αντικειμένου

ΠΑΡΑΔΟΤΕΟ	ΤΙΤΛΟΣ	ΠΑΡΑΔΟΣΗ
D1.2.2	Πέντε (5) εκθέσεις αναφοράς διαχείρισης και συντονισμού έργου	1 ^η έκθεση αναφοράς, 30/11/2020 2 ^η έκθεση αναφοράς, 31/5/2021 3 ^η έκθεση αναφοράς 10/12/2021 4 ^η έκθεση αναφοράς 31/05/2022
D1.2.3	Έκθεση αναφοράς οργάνωσης δύο (2) συναντήσεων έργου	1 ^η έκθεση αναφοράς, 30/11/2020 2 ^η έκθεση αναφοράς 10/12/2021
D2.2.3.a	Έκθεση αναφοράς οργάνωσης εναρκτήριας συνέντευξης τύπου	
D2.2.3.b	Έκθεση αναφοράς οργάνωσης τελικής συνέντευξης τύπου	
D2.2.3.c	Σύνταξη και δημοσίευση τεσσάρων (4) δελτίων τύπου	1 ^ο Δελτίο Τύπου, 30/11/2020 2 ^ο Δελτίο τύπου, 10/12/2021
D2.2.4.a	Έκθεση αναφοράς οργάνωσης συμμετοχής 10 ατόμων στην Τελική εκδήλωση έργου στο Χατζηδήμοβο	
D2.2.4.b	Έκθεση αναφοράς οργάνωσης συμμετοχής τριών (3) Ελληνικών χορευτικών συγκροτημάτων στην εκδήλωση λήξης έργου στο Χατζηδήμοβο	
D4.2.2.a	Έκθεση αναφοράς οργάνωσης φεστιβάλ πολιτισμού στο Δήμο Λαγκαδά	
D4.2.2.b	Έκθεση αναφοράς συμμετοχής τριών (3) Ελληνικών και 2 Βουλγάρικων χορευτικών συγκροτημάτων στο φεστιβάλ πολιτισμού στο Δήμο Λαγκαδά	

5 ΠΑΡΑΡΤΗΜΑ

1. ΥΛΙΚΟ 4^{ΗΣ} ΣΥΝΑΝΤΗΣΗΣ ΕΡΓΟΥ
2. COMMUNICATION PLAN – PROJECT LEAFLET
3. 4^{ΤΗ} PROGRESS REPORT
4. 2^Ο ΑΙΤΗΜΑ ΚΑΤΑΝΟΜΗΣ
5. 2^Ο ΑΙΤΗΜΑ ΠΑΡΑΤΑΣΗΣ ΕΡΓΟΥ
6. ΛΙΣΤΑ ΔΑΠΑΝΩΝ – ΑΙΤΗΜΑ ΟΡΙΣΜΟΥ ΕΠΑΛΗΘΕΥΤΗ

1. ΥΛΙΚΟ 4^{ΗΣ} ΣΥΝΑΝΤΗΣΗΣ ΕΡΓΟΥ

Α. ΠΡΟΓΡΑΜΜΑ



4th RENOvATION Project meeting

Organised by the Municipality of Lagada

Agenda

2021, December 6th

Venue of the meeting: Lagadas Municipal Council Hall

Address: 2, N. Papageorgiou Str., Lagadas

Time	Point	In charge
10:30 – 10:45	Welcome – Participants checklist – MRS. Dinkova's evaluation on the project progress	LB
10:45 – 12:00	Project execution progress – achieved deliverables, payments, verification of expenditures, challenges/ problems occurred, possible solutions	Presentations of all partners
12:00 – 12:30	Decisions/ Any other business	All partners
12:30 – 14:30	Lunch	All partners



The Project is co-funded by the European Regional Development Fund (ERDF)
and by national funds of the countries participating in the
Interreg V-A "Greece-Bulgaria 2014-2020" Cooperation Programme.



B. ΛΙΣΤΑ ΣΥΜΜΕΤΕΧΟΝΤΩΝ



Project: *Local assets exploitation for the development of peripheral intercultural cross-border capacity*

Lagadas Municipal Hall - Monday, December 6th, 2021

PARTICIPANT LIST

No	Participant Name	Partner	e-mail Address	Signature
1	Mrs Jenya Dinkova	JS "GR-BG"	jdinkova@mou	
2	Mrs Anastasia Psourouka	Municipality of Lagadas	psourouka.anastasia@gmail.com	
3	Mrs Artemis Papadopoulou	Municipality of Lagadas	a.papadopoulou@lagadas.gr	
4	Mrs Elissavet Pavlidou	LEVER s.a	elissavet.pavlidou@lever.gr	
5	Mrs Gyulfie Parusheva	Community Center Yane Sandanski- 1928	arnaudova111@gmail.com	
6	Mr Iliya Bogranov Sherbetov	Community Center Yane Sandanski- 1928	iliya.sherbetov@gmail.com	
7	Krastyu Vodenicharov	Community Center Yane Sandanski- 1928	krastyu.vodenicharov@abv.bg	
8	Mr Panayiotis Kountouris	MEGARO MOUSIKIS	pkountouris@tch.gr	
9	Mrs Froso Gaki	MEGARO MOUSIKIS	fgaki@tch.gr	
10				
11				
12				
13				
14				

The RENOVATION project is co-funded by the European Regional Development Fund and by national funds of the countries participating in the Programme

Γ. ΦΩΤΟΓΡΑΦΙΕΣ



2. COMMUNICATION PLAN – PROJECT LEAFLET

A. E-MAIL ΑΠΟΣΤΟΛΗΣ COMMUNICATION PLAN

Απ: Communication plan for check

Elissavet Pavlidou <elissavet.pavlidou@lever.gr>

Τρί 14/12/2021 10:04 π.μ.

Προς: Gulfie Arnaudova <arnaudova111@gmail.com>

Κοιν.: Iliya Sherbetov <iliya.sherbetov@gmail.com>; Artemis Papadopoulou <artemis_geoponos@hotmail.com>; Froso Gaki <fgaki@tch.gr>; Panagiotis Kountouris <pkountouris@tch.gr>; xrisa.billi@lagadas.gr <xrisa.billi@lagadas.gr>; obshtina_hadjidimovo@mail.bg <obshtina_hadjidimovo@mail.bg>; psourouka.anastasia@gmail.com <psourouka.anastasia@gmail.com>

 1 συνημμένα (208 KB)

COMMUNICATION PLAN_RENOVATION_v2.docx

Dear Gylfie,

It was our pleasure! Finally, you had the opportunity to visit the project partners premises in the frame of the project. I hope you enjoyed your visit.

Please find attached the CP with minor changes in red text.

Best regards

Elissavet

Από: Gulfie Arnaudova <arnaudova111@gmail.com>

Στάλθηκε: Τετάρτη, 8 Δεκεμβρίου 2021 11:57 πμ

Προς: Elissavet Pavlidou <elissavet.pavlidou@lever.gr>; Froso Gaki <fgaki@tch.gr>; Iliya Sherbetov <iliya.sherbetov@gmail.com>; Artemis Papadopoulou <artemis_geoponos@hotmail.com>; Panagiotis Kountouris <pkountouris@tch.gr>; xrisa.billi@lagadas.gr <xrisa.billi@lagadas.gr>; psourouka.anastasia@gmail.com <psourouka.anastasia@gmail.com>; obshtina_hadjidimovo@mail.bg <obshtina_hadjidimovo@mail.bg>

Θέμα: Communication plan for check

Dear Project partners,

I hope this email finds you well. I was happy to meet you all in Greece. Hopefully next time you are coming to Bulgaria.

I am sending to you a draft version of the Communication plan. Please review it before I send it to the JS Communication officer for approval.

P.S: I started discussions for the organization of an opening event in Hadzhidimovo. Will get back to you with more details soon.

Best regards,

Gylfie

B. PROJECT LEAFLET





**Local assets exploitation
for the development of peripheral
intercultural cross border capacity**

*We build cross border culture -
We build a cross border future!*

Project Beneficiaries

Community center Yane Sandanski-1928
– One of the first community buildings in the region of Blagoevgrad serves as a cultural center of many people today. The center has been established in 1928 by folk amateurs, who immediately turned the building in a center for cultural life. The community center has his own folklore ansamble and children choir, who have been honored numerous musical and dance awards.



Community center Yane Sandanski

Municipality of Lagadas
Located at the North-East part of the Regional Unit of Thessaloniki, just 18 km from city of Thessaloniki. Its surface exceeds 1220 square kilometers and its population reaches 40.675 (2011 census). Billeio Cultural Center, which will be equipped as a deliverable under the project "RENOVATION" will serve as a local cultural building for youth and the local communities, where various cultural events will be held.



Municipality of Lagadas

Thessaloniki Concert Hall
The Concert Hall contributes to the cultural, social and economic development of the city of Thessaloniki and Greece at all. The possibility of presenting important cultural events in the modern buildings and salons of Thessaloniki Concert Hall as well as organizing and hosting great international conferences and expositions there, has transformed Thessaloniki into a cultural and influential center in the wider region of Macedonia and the Balkans. The Thessaloniki Concert Hall will serve as a "trainer" for the rest of the partners of the project "RENOVATION" since it will transfer know how in the cultural management sphere.



Thessaloniki Concert Hall

About the project

RENOVATION:

The project "RENOVATION" has a strong cross border focus, having culture in its core. The cross border area is characterized by a richness of cultural heritage, which the project will use in order to address common challenges caused by external driving forces such as demographic change, economic pressures due to globalization, etc.



Objectives:

Promote sustainable use of local assets and to achieve valorization of local assets for cultural development and tourist attraction.

Increase the attractiveness of cultural assets in the cross border region for not only for local, but also for international visitors.





GET IN TOUCH WITH US:





• <http://www.hadzhidimovo.com/?view=interreg&lang=bg>

• <https://www.lagadas.gr/>

• <http://www.tch.gr/default.aspx?lang=en-GB&page=42>

The Project is co-funded by the European Regional Development Fund (ERDF) and by national funds of the countries participating in the Interreg V-A "Greece-Bulgaria 2014-2020" Cooperation Programme.

The views expressed in this publication do not necessarily reflect the views of the European Union, the participating countries and the Managing Authority.



3. PROGRESS REPORT

Το έγγραφο
αποτελεί
αναπόσπαστο
μέρος του
Π.Δ.Σ.

PROGRESS REPORT			
SECTION 1 – GENERAL INFORMATION			
PRIORITY AXIS		COD	2
THEMATIC OBJECTIVE			
INVESTMENT PRIORITY	Conserving, protecting, promoting and developing natural and cultural heritage (Them. Obj. 06 - Preserving and protecting the environment and promoting resource efficiency)		
SPECIFIC OBJECTIVE	4 -To valorise CB area cultural and natural heritage for tourist purposes		
PROJECT TITLE	Local assets exploitation for the development of peripheral intercultural cross border capacity	COD	5052276
PROJECT ACRONYM	bc		
IS THE PROJECT COMPLETED?	NO		
SUBSIDY CONTACT NUMBER			
LEAD BENEFICIARY	COMMUNITY CENTER "YANE SANDANSKI" - 1928"		
COUNTRY OF LEAD BENEFICIARY	BULGARIA		

BENEFICIARY No	PARTNER INSTITUTION (FULL NAME)	COUNTRY	TOTAL APPROVED BUDGET (ACCORDING TO AF)
LB	COMMUNITY CENTER "YANE SANDANSKI" - 1928"	BULGARIA	611.506,00
B2	MUNICIPALITY OF LAGADAS	ELLADA	673.552,00
B3	ORGANIZATION OF THESSALONIKI CONCERT HALL	ELLADA	199.920,00
TOTAL:			1.484.978,00

LEGAL REPRESENTATIVE	NAME	KALINKA PEYKOVA AGYTANICHEVA		
	POSITION	CHAIRPERSON		
	ADDRESS	DIMO HADZHIDIMOV 442933HADZHIDIMOVO		
	TEL No	00359 807878866 /	FAX	/
	E-MAIL	arnaudova111@gmail.com		
PROJECT MANAGER	NAME	Gyulfe Panahova		
	E-MAIL	arnaudova111@gmail.com		
FINANCIAL MANAGER	NAME	Iliya Sherbetov		

In case of change of the contact details of legal representative, project manager and financial manager please provide the updated information

REPORTING PERIOD	START	01/07/2021	END	31/12/2021		
PROJECT DURATION	START	20/11/2019	END	19/05/2022	DURATION	31,00

SECTION 2 – PROGRESS ACTIVITY REPORT	
2.1	Summary of the project's achievements so far
	<p>The project "Local assets exploitation for the development of intercultural cross-border capacity" with acr. RENOVATION is being implemented smoothly by PB1 and PB3 despite some problems and delays that have occurred. Their project activities are executed according to the approved AF and Procurement plan with few exceptions for PB2. The LB has started 2 procedures for verification of costs during this reporting period. They include staff costs, costs for communication and dissemination as well as renovation works. This is to show that outputs and project outcomes have been achieved so far, considering all project activities. 90% of the rehabilitation of the building has been done and paid, which corresponds to the indicator 1 of the current programme call.</p> <p>PB3 has completed the deliverable "Opera production" (D.4.3.1), which is the main deliverable and activity of the Thessaloniki Concert Hall under this project. PB2 has met problems concerning the deliverable "Renovation of Selected Building" (D.3.2.1), yet due to the reasons mentioned in the following paragraphs.</p> <p>Furthermore, 4 Project meetings have been organized by the partnership, which also proves that the deliverable 1.2.3 has been achieved so far.</p>

Σελίδα 1 από 7

	"				
2.2	Summary of the project's achievements during this reporting period				
	<p>2 verification procedures were started by the LB during this reporting period. The project website and FB page have been launched. Project promotional materials have been produced and approved by the JS. PB3 has completed successfully the "Opera Production". The building of the Community center Yane Sandanski-1928 is almost rehabilitated that will be completed in the next project period. The remaining PB3's are on track.</p> <p>Several problems and delays occurred during the implementation of D.3.2.1 "Renovation of Selected Building" by PB2 that caused the cancellation of the tender procedure a bit is described in section 2.3. The 4th PM was organized by PB2 on 6-12-22 in Lagedas. The meeting reaffirmed the established good collaboration among the PBs, which is the greatest project outcome so far. PB3 has contributed to this with sharing its experience and ideas in cultural events management, from which the rest of the PBs who attended the Opera "Don Giovanni" gained valuable insights and ideas for the cultural events that they will be organized during the next period.</p>				
2.3	Analytical description of the implemented actions, outputs and results during the reporting period with reference per work package and Beneficiary's Involvement				
	<p>For PB1 deliverables D1.1.2 are in force since January 2020 and they have been included in the next procedure for verification of expenditures that was started in the end of July. D2.1.1. and D2.1.2 deliverables are completed. The tab including information about the project on the website of the Municipality of Hadzhidimovo has been added. Information about the 4th PM was included. The Logo has been produced. The slogan was produced as well as project promotional materials. D3.1.1 regarding both deliverables construction and supervision are on track and currently 90% of the outputs are achieved. Both deliverables that remain are 2.1.4 and it will be achieved during the next reporting period. Several problems and delays occurred during the implementation of D.3.2.1 "Renovation of Selected Building" by PB2. In particular, after the revision of tender documents due to Law 4412/2016 amendment and the pre-tender check by the MA, the call was announced on 27-09-2021. However, a preliminary appeal was lodged against the tender, resulting in the suspension of the tender procedure. The appeal was examined on 22/11/2022 by the competent Authority and its decision resulted in the cancellation of the tender. Now, the PB2 has to revise the technical specification and re-announce the call. The 4th PM was organized by PB2 on 6-12-22 in Lagedas. The meeting reaffirmed the established good collaboration among the PBs, which is the greatest project outcome so far. PB3 has contributed to this with sharing its experience and ideas in cultural events management, from which the rest of the PBs who attended the Opera "Don Giovanni" gained valuable insights and ideas for the cultural events that they will be organized during the next period. In addition, a press release was produced and published by PB2. PB3 completed successfully the deliverable "Opera Done Giovanni production" (D.4.3.1). In particular, four performances took place, on 29/11, 1,3 & 5/12 that were attended by almost 20.000 people. Opera is the main output of PB3 in the frame of Renovation project and it has been successfully achieved during this reporting period. The rest partners attended the opera and gained ideas and experience in the cultural event management and transferred know-how into their organizations. In addition, PB2 has selected the FLC in order to start the procedure of verification of expenditures.</p>				
2.4	Next steps to be taken for the project's implementation				
	<p>LB will start execution of the PR campaign and organization of the final cultural event in the Municipality of Hadzhidimovo. The reconstruction of the Community center "Yane Sandanski-1928" will be finished.</p> <p>PB2 will re-announce the international call for tender for renovation of cultural building. The assignment of the contract to the awarded subcontractor is expected to be completed not earlier than two months later. In addition, PB2 has to organize the cultural festival in Lagedas. Finally, the verification of the expenditures made so far will be completed.</p> <p>PB3 will complete the verification of the expenditures that has been started.</p>				
2.5	Problems encountered and proposed solutions				
	<p>The main problem occurred in the project's implementation was the cancellation of the tender for D.3.2.1 "Renovation of Selected Building" due the appeal was lodged against the tender. In order this problem to be confronted the technical specification has to be revised and the tender to be republished. PB2 has put on track the necessary activities in order to accelerate the procedure.</p>				
2.6	Changes in the implementation				
	<p>Considering the delays on the international public procurement for the "Renovation of the cultural building" by PB2 and the time needed to be completed as well as the time needed for the delivery and installation of the audiovisual and fire fighting equipment in the cultural building and the organization of cultural festival, a request for an extra project's duration prolongation may be needed.</p>				
SECTION 3 – INDICATORS					
PROJECT TITLE : 22 - Interreg V-A Greece-Bulgaria					
PRIORITY AXIS : 2 -					
THEMATIC OBJECTIVE : 06 - Preserving and protecting the environment and promoting resource efficiency					
INVESTMENT PRIORITY : 6c - Conserving, protecting, promoting and developing natural and cultural heritage					
SPECIFIC OBJECTIVE: 4-To valorise CB area cultural and natural heritage for tourist purposes					
3.1 Output Indicators					
COD. INDICATOR	INDICATOR'S TITLE	UNIT OF MEASUREMENT	TARGET VALUE (According to Application Form)	ACHIEVED VALUE (Current Reporting Period)	ACCOMPLISHMENT (Current Period Included)
CO09	Increase in expected number of visits to supported sites of cultural and natural heritage and attraction	Annual number of Visits	200,00	0,00	0,00

Σελίδα 2 από 7

00202	Number of cultural and/or natural assets rehabilitated/protected	Number	1,00	0,00	0,00
-------	--	--------	------	------	------

C. Verification of the Indicators Progress (MAUS)	
Indicators value confirmation	YES
Comments: Conserving, protecting, promoting and developing natural and cultural heritage	

Σελίδα 3 από 7

SECTION 4 – FINANCIAL REPORT									
4.1	Implementation of Actions								
1	2	3	4	5	6	7	8	9	10
Benef. No	WP	Beneficiary No-Deliv.No	Deliverable Title	Approved Budget	Contracted Budget	Expenditure paid out during this reporting period	TOTAL Expenditure paid out including this reporting period	Verified Expenditure during this reporting period	TOTAL Verified Expenditure including this reporting period
LB	1	Deliverable1.1.2	Management, administration and reporting procedure	27.400,00	27.400,00	6.780,00	24.127,63	19.476,42	19.476,42
		Deliverable1.1.3	Steering committee meetings	1.356,00	1.356,00	300,00	300,00	0,00	0,00
	2	Deliverable2.1.1	Project communication plan, logo and slogan in English	5.720,00	5.720,00	4.339,43	5.720,00	0,00	0,00
		Deliverable2.1.2	Project Website, Web and Social Media Publicity	1.000,00	1.000,00	1.000,00	1.000,00	0,00	0,00
		Deliverable2.1.3	Press Conferences, Press Releases, Project Brochures and Leaflets in English and Local Languages	20.150,00	20.150,00	0,00	0,00	0,00	0,00
		Deliverable2.1.4	Final public event	5.000,00	5.000,00	0,00	0,00	0,00	0,00
	3	Deliverable3.1.1	Supervision, Renovation of selected building	550.880,00	550.880,00	63.032,00	257.229,97	175.319,97	175.319,97
B2	1	Deliverable1.2.2	Management, Administration and Reporting procedures	31.000,00	29.760,00	5.952,00	11.904,00	0,00	0,00

Σελίδα 4 από 7

		Deliverable1.2.3	Steering Committee Meetings	3.508,00	2.232,00	1.178,00	1.502,80	0,00	0,00
		Deliverable1.2.4	External Auditing of Project's Expenses	8.000,00	0,00	0,00	0,00	0,00	0,00
	2	Deliverable2.2.3	Press Conferences, Press Releases, Project Brochures and Leaflets in English and Local Languages	3.000,00	0,00	0,00	1.178,00	0,00	0,00
		Deliverable2.2.4	Final public event	16.010,00	8.556,00	0,00	0,00	0,00	0,00
	3	Deliverable3.2.1	Equipment of selected building	583.000,00	0,00	0,00	0,00	0,00	0,00
	4	Deliverable4.2.2	Organization of a Cultural festival in Lagkadas	28.946,00	16.988,00	0,00	0,00	0,00	0,00
B3	1	Deliverable1.3.2	Management, Administration and Reporting procedures	10.000,00	10.000,00	4.000,00	10.000,00	0,00	0,00
		Deliverable1.3.3	Steering Committee Meetings	1.620,00	1.620,00	377,70	755,40	0,00	0,00
		Deliverable1.3.4	External Auditing of Project's Expenses	2.000,00	0,00	0,00	0,00	0,00	0,00
	2	Deliverable2.3.4	Final public event	1.800,00	1.800,00	0,00	0,00	0,00	0,00
	4	Deliverable4.3.1	Opera production	184.500,00	179.500,00	107.700,00	107.700,00	0,00	0,00

Σελίδα Στοιχ 7

TOTAL:		1.484.978,00	881.982,00	194.659,13	421.417,80	194.796,39	194.796,39		
4.2 Verified and Paid out expenditure per Beneficiary									
1	2	3	4	5	6	7	8	9=5/8	10=7/8
Beneficiary No	Beneficiary institution (Full Name)	Country	Expenditure paid out during this reporting period	TOTAL Expenditure paid out including this reporting period	Verified Expenditure during this reporting period	TOTAL Verified Expenditure including this reporting period	TOTAL Approved Budget according to the Application Form	Percentage (%)	Percentage (%)
LB	COMMUNITY CENTER "YANE SANDANSKI" - 1828"	BULGARIA	75.451,43	288.377,60	194.796,39	194.796,39	611.506,00	47,16%	31,86%
B2	MUNICIPALITY OF LAGADAS	ELLADA	7.130,00	14.584,80	0,00	0,00	673.552,00	2,17%	0,00%
B3	ORGANIZATION OF THESSALONIKI CONCERT HALL	ELLADA	112.077,70	118.455,40	0,00	0,00	199.920,00	59,25%	0,00%
TOTAL FOR ALL BENEFICIARIES:			194.659,13	421.417,80	194.796,39	194.796,39	1.484.978,00		
4.3 Deviations from the original plan									

Τελικά Στοιχ 7

SECTION 5 - PUBLICITY	
Please state the measures of publicity and / or measures of diffusion of information that have been carried out according to the approved Application Form, as well as any additional ones. Have EC requirements on information and publicity measures acknowledging EC Structural Fund assistance been complied with? If yes, give details and send proofs of publicity along with the Progress Report (e.g. entries in the media, articles, albums, etc.). If no, please provide an explanation.	
YES / NO	DETAILS / EXPLANATION
	We attach the project brochures, communication plan
DATE OF SUBMISSION	DATE OF APPROVAL
21/01/2022	24/01/2022

Σελίδα 7 από 7

3. 3^ο ΑΙΤΗΜΑ ΚΑΤΑΝΟΜΗΣ

Ακρωνύμιο Πράξης :	RENOVATION						
Δικαιούχος :	Municipality of Lagadas						
Πιστώσεις που έχει λάβει έως σήμερα :	14.262,60 €						
Απλήματα πιστώσεων σε εκκρεμότητα :	1.180,60 €						
Δαπάνες οι οποίες έχουν εξοφληθεί έως σήμερα :	13.082,00 €						
Κατηγορία Δαπάνης							
A/A Παραδοτέου/ Τίτλος	Δαπάνες Προσωπικού	Γενικά Έξοδα	Δαπάνες Ταξιδιού & Διαμονής	Εξωτερική Εμπειρογνομosύνη & Υπηρεσίες	Εξοπλισμός	Επενδύσεις & Υποδομή	Σύνολο
D1.2.2 - Technical and Financial management, Reporting, internal coordination, monitoring of milestones and deliverables				5.952,00			5.952,00
D1.2.3 -Organization of project meetings				992,00			992,00
D2.2.3Publication of press release in regional and local media				186,00			186,00
							0,00
ΣΥΝΟΛΟ							7.130,00 €

4. ΕΠΙΣΤΟΛΕΣ

Α. ΑΙΤΗΜΑ ΠΑΡΑΤΑΣΗΣ ΧΡΟΝΟΔΙΑΓΡΑΜΜΑΤΟΣ ΕΡΓΟΥ

Αρ. Πρωτ.: 27093
Ημ/νία: 24/05/22



HELLENIC REPUBLIC
REGION OF CENTRAL MACEDONIA
MUNICIPALITY OF LAGADAS
Address: 2nd N. Papageorgiou Str.,
Post Code 57200, Lagadas, Greece
Contact Person: Mrs Katsavounidou V.
Tel.: +302394024186
Email address: v.katsavounidou@lagadas.gr

To: Community center Yane Sandanski-1928
44 Dimo Hadjidimov str.
BG413 Blagoevgrad
Bulgaria

Subject: "RENOVATION" project prolongation request No2

Dear Lead Beneficiary,

As you already know, in the frame of RENOVIATION project, the Municipality of Lagadas published a call of tenders for the purchase and installation of audio visual equipment for the renovation of the cultural center of Sochos in Lagadas Municipality. The tender was announced on 27-09-2021, however a preliminary appeal was lodged on 15/10/2021 against the tender documents, resulting in the suspension of the tender procedure. The appeal was examined by the competent Independent Authority that accepted the appeal (Decision 1801/22-11-2022) thus Municipality of Lagadas canceled the tender.

The Municipality of Lagadas has already completed the revision of the tender documents in order to comply with the Independent Authority's decision that they were sent to the Managing Authority for pretender check.

However, considering that the project ends on June 19th, 2022, a request for extension of the project duration should be submitted and approved in order the tender that is over the limits can be published. The tender will be published afterwards respecting the time needed for public procurements.

Thus, considering the time needed for public procurements, almost two months, over the limits as well as for the supply and installation of equipment, six months at the latest, at the Sochos Cultural Center, **we would like to request the prolongation of the project's timetable until 28/2/2023.**


We remain at your disposal for any other information/clarification may be needed.

Sincerely yours

PROJECT MANAGER
KATSAVOUNIDOU VASILEIA

Διανομή μέσω 'ΤΡΙΔΑ' με UID: 628cac312b1ccec6fb99df2 στις 24/05/22 12:58

B. ΕΝΗΜΕΡΩΤΙΚΗ ΕΠΙΣΤΟΛΗ ΠΡΟΣ ΤΗΝ ΚΟΙΝΗ ΓΡΑΜΜΑΤΕΙΑ

 <p>HELLENIC REPUBLIC REGION OF CENTRAL MACEDONIA MUNICIPALITY OF LAGADAS Address: 2nd N. Papageorgiou Str., Post Code 57200, Lagadas, Greece Contact Person: Mrs V. Katsavounidou Tel.: +302394331082 Email address: v.katsavounidou@lagadas.gr</p>	<p>To: Joint Secretariat Interreg IPA CBC Programme "Greece – Bulgaria 2014- 2020"</p> <p>CC: Leader Beneficiary</p>
--	--

Subject: Information letter about RENOVATION project (MIS 5052276)

Dear Joint Secretariat,

As you have already been informed, in the frame of RENOVATION project, the Municipality of Lagadas published a call of tenders for the purchase and installation of audio visual equipment for the renovation of the cultural center of Sochos in Lagadas Municipality.

The tender was announced on 27-09-2021, however a preliminary appeal was lodged on 15/10/2021 against the tender documents, resulting in the suspension of the tender procedure. The appeal was examined by the competent Independent Authority that accepted the appeal (Decision 1801/22-11-2022) thus Municipality of Lagadas canceled the tender (attached Decision 339/ 21-12-2021 of the Economic Committee).

However, despite the previous obstacles, this period the Municipality of Lagadas is re-drafting the tender documents due to its intention to implement successfully the project. It is expected that the tender will be re-announced within April and will be completed within the current year.

Finally, considering that the project ends on June 19th, 2022, a request for extension of the project duration will be submitted so that the supply and installation of equipment at the Sochos Cultural Center can be completed. The request will be sent to the LB when the date of the tender publication will be defined in order to be forwarded to the programme's Managing Authority. The request will be accompanied by a clear and binding implementation schedule.

We remain at your disposal for any other information or/and clarification

Sincerely yours,

5. ΛΙΣΤΑ ΔΑΠΑΝΩΝ – ΑΙΤΗΜΑ ΟΡΙΣΜΟΥ ΕΠΑΛΗΘΕΥΤΗ

ΠΙΝΑΚΑΣ ΕΠΑΛΗΘΕΥΜΕΝΩΝ ΔΑΠΑΝΩΝ	
Επιχειρησιακό Πρόγραμμα	22-Ελλάδα-Βουλγαρία
Τίτλος Πράξης	Local assets exploitation for the development of peripheral intercultural cross border capacity
Ακρωνύμιο	6c
Κωδικός ΟΠΣ	5052276
Ρόλος Δικαιούχου	Εταίρος
Τίτλος Δικαιούχου	ΔΗΜΟΣ ΛΑΓΚΑΔΑ
Ονοματεπώνυμο υπευθύνου	ΚΑΤΣΑΒΟΥΝΙΔΟΥ ΒΑΣΙΛΕΙΑ
Επαληθευμένες δαπάνες (μη συμπεριλαμβανομένων των δαπανών της τρέχουσας περιόδου)	
Αρχή περιόδου αναφοράς	20/11/2019
Τέλος περιόδου αναφοράς	26/05/2022
Α/Α Πιστοποιητικού δαπάνης	317405
Υποβολή από δικαιούχο στον εξακριβωτή	
Ονοματεπώνυμο εξακριβωτή	

ΠΑΡΑΣΤΑΤΙΚΑ ΑΝΑΔΟΧΟΥ					ΠΛΗΡΩΜΕΣ ΔΙΚΑΙΟΥΧΟΥ						FLC				
ΔΑΠΑΝΕΣ ΕΞΩΤΕΡΙΚΗΣ ΕΜΠΕΙΡΟΓΝΩΜΟΣΥΝΗΣ ΚΑΙ ΠΑΡΟΧΗΣ ΥΠΗΡΕΣΙΩΝ															
A/A	Αριθμός παραστατικού	Ονομασία Αναδόχου	Τύπος παραστατικού (α)	Ημερ/νία Έκδοσης	Συνολικό Ποσό παραστατικού	Ημερ/νία πληρωμής	Είδος πληρωμής	Σύνολο	ΠΕ Παραδοτέο	Τίτλος παραδοτέου	Ποσό που αντιστοιχεί στο παραδοτέο	Απολόγηση / Προηγούμενες υποβολές	Επιλέξιμη δαπάνη	Μη πιστοποιούμενη δαπάνη	Παρατηρήσεις
4476392	157	LEVER ΣΥΜΒΟΥΛΟΙ ΑΝΑΠΤΥΞΗΣ ΑΝΩΝΥΜΗ ΕΤΑΙΡΕΙΑ	1-ΤΙΜΟΛΟΓΙΟ	30/11/2020	7.130,00	06/05/2021	EPS1984840	7.130,00	2.3	Press Conferences, Press Releases, Project Brochures and Leaflets in English and Local Languages	186,00	Πληρωμή Παραδοτέου D2.2.3 (τμήμα)	0,00	0,00	
4486495	3	LEVER ΣΥΜΒΟΥΛΟΙ ΑΝΑΠΤΥΞΗΣ ΑΝΩΝΥΜΗ ΕΤΑΙΡΕΙΑ	1-ΤΙΜΟΛΟΓΙΟ	10/01/2022	7.130,00	26/05/2022	EPS2122524	7.130,00	2.3	Press Conferences, Press Releases, Project Brochures and Leaflets in English and Local Languages	186,00	Πληρωμή Παραδοτέου D2.2.3 (Τμήμα)	0,00	0,00	
4486494	3	LEVER ΣΥΜΒΟΥΛΟΙ ΑΝΑΠΤΥΞΗΣ ΑΝΩΝΥΜΗ ΕΤΑΙΡΕΙΑ	1-ΤΙΜΟΛΟΓΙΟ	10/01/2022	7.130,00	26/05/2022	EPS2122524	7.130,00	1.3	Steering Committee Meetings	992,00	Πληρωμή Παραδοτέου D1.2.3 (Τμήμα)	0,00	0,00	
4476393	157	LEVER ΣΥΜΒΟΥΛΟΙ ΑΝΑΠΤΥΞΗΣ ΑΝΩΝΥΜΗ ΕΤΑΙΡΕΙΑ	1-ΤΙΜΟΛΟΓΙΟ	30/11/2020	7.130,00	06/05/2021	EPS1984840	7.130,00	1.3	Steering Committee Meetings	992,00	Πληρωμή παραδοτέου D1.2.3 (τμήμα)	0,00	0,00	
4486493	3	LEVER ΣΥΜΒΟΥΛΟΙ ΑΝΑΠΤΥΞΗΣ ΑΝΩΝΥΜΗ ΕΤΑΙΡΕΙΑ	1-ΤΙΜΟΛΟΓΙΟ	10/01/2022	7.130,00	26/05/2022	EPS2122524	7.130,00	1.2	Management, Administration and Reporting procedures	5.952,00	Πληρωμή Παραδοτέου D1.2.2 (τμήμα)	0,00	0,00	
4476394	157	LEVER ΣΥΜΒΟΥΛΟΙ ΑΝΑΠΤΥΞΗΣ ΑΝΩΝΥΜΗ ΕΤΑΙΡΕΙΑ	1-ΤΙΜΟΛΟΓΙΟ	30/11/2020	7.130,00	06/05/2021	EPS1984840	7.130,00	1.2	Management, Administration and Reporting procedures	5.952,00	Πληρωμή παραδοτέου D1.2.2 (τμήμα)	0,00	0,00	
4476395	186	LEVER ΣΥΜΒΟΥΛΟΙ ΑΝΑΠΤΥΞΗΣ ΑΝΩΝΥΜΗ ΕΤΑΙΡΕΙΑ	1-ΤΙΜΟΛΟΓΙΟ	24/06/2021	5.952,00	20/09/2021	EPS2029302	5.952,00	1.2	Management, Administration and Reporting procedures	5.952,00	Πληρωμή Παραδοτέου D1.2.2 (τμήμα)	0,00	0,00	
ΣΥΝΟΛΟ					20.212,00			20.212,00			20.212,00		0,00	0,00	

ΓΕΝΙΚΟ ΣΥΝΟΛΟ	20.212,00		20.212,00		20.212,00		0,00	0,00	
---------------	-----------	--	-----------	--	-----------	--	------	------	--

6.



7.

8. HELLENIC REPUBLIC
9. REGION OF CENTRAL MACEDONIA
10. MUNICIPALITY OF LAGADAS
11. 2nd N. Papageorgiou Str.,
12. 57200, Lagadas, Greece

Ref. Numb.:

Date:

To:

MANAGING AUTHORITY OF EUROPEAN TERRITORIAL PROGRAMMES
FIRST LEVEL CONTROL UNIT C
Leoforos Georgikis Scholis 65
57001 Pylaia, Thessaloniki
Tel.: 2310 469 600
e-mail: interreg@mou.gr

REQUEST for DESIGNATION of a FIRST LEVEL CONTROLLER

I, the undersigned legal representative of the "Municipality of Lagadas", request the designation of a first level controller for performing verification of paid expenditure of the project titled "Local assets exploitation for the development of peripheral intercultural cross border capacity" (MIS number 5052276 / Acronym RENOVATION) of the Interreg IPA CBC "GREECE-BULGARIA 2014-2020" Programme (ar. 125 of the Reg (EU) 1303/2013). The reporting period is from 20/11/19 to 26/05/22 and the requested amount for verification is 20,212 EUR, according to the attached "Table of Verified Expenditure".

Sincerely yours

Υπογραφή και σφραγίδα

Katsavounidou Vasileia
Project Manager



ΕΛΛΗΝΙΚΗ ΔΗΜΟΚΡΑΤΙΑ
ΠΕΡΙΦΕΡΕΙΑ ΚΕΝΤΡΙΚΗΣ ΜΑΚΕΔΟΝΙΑΣ
ΔΗΜΟΣ ΛΑΓΚΑΔΑ
Ν. Παπαγεωργίου 2,
57200, Λαγκαδάς, Ελλάδα

Αρ.πρωτ.

Ημερομηνία:

Προς:

ΕΙΔΙΚΗ ΥΠΗΡΕΣΙΑ ΔΙΑΧΕΙΡΙΣΗΣ ΤΩΝ ΕΠΙΧΕΙΡΗΣΙΑΚΩΝ ΠΡΟΓΡΑΜΜΑΤΩΝ ΤΟΥ ΣΤΟΧΟΥ
«ΕΥΡΩΠΑΪΚΗ ΕΔΑΦΙΚΗ ΣΥΝΕΡΓΑΣΙΑ»

Μονάδα Γ' Επαλήθευσης Δαπανών

Λεωφόρος Γεωργικής Σχολής 65,

Πυλαία, Θεσσαλονίκη 57001

Τηλέφωνο: 2310 469600 - Fax: 2310469602

e-mail: interreg@mou.gr

ΑΙΤΗΜΑ ΟΡΙΣΜΟΥ ΕΠΑΛΗΘΕΥΤΗ/ΕΛΕΓΚΤΗ

Ο παρακάτω υπογεγραμμένος, ως νόμιμος εκπρόσωπος του Δήμου Λαγκαδά, αιτούμαι τον ορισμό επαληθευτή-ελεγκτή για την επαλήθευση των πληρωμένων δαπανών του έργου με τίτλο «Αξιοποίηση του τοπικού αποθέματος για την ανάπτυξη του περιφερειακού διαπολιτιστικού δυναμικού στη διασυνοριακή περιοχή» (αριθμός ΟΠΣ 5052276 /Ακρωνύμιο RENOVATION), του Προγράμματος Interreg IPA CBC "GREECE-BULGARIA 2014-2020" (άρθρο 125 του Καν. 1303/2013). Η περίοδος αναφοράς είναι από 20/11/19 έως 26/05/22 και το αιτούμενο ποσό των προς επαλήθευση δαπανών ανέρχεται στο ποσό των 20,212 EUR, όπως αποτυπώνεται στο συνημμένο πίνακα "Table of Verified Expenditure".

Με εκτίμηση

Υπογραφή και σφραγίδα

Βασιλεία Κατσαβουνίδου
Υπεύθυνη Έργου